
## SWIMMING - Access, Safety & Security

## Outcome Lead

Improved safety, access and security across the three Bathing Ponds.

Richard Chamberlain (C. Surveyors)



	Date of Report: 29 June 2023	Phase	: Construction
Highlights	Next Steps		

## Works started on site on 11th April, with a Practical Completion (PC) date of 21st August. Due to additional drainage works, structural design issues and fabrication issues relating to the jetty mesh platform the contractor is in delay and PC is likely to be September 2023.

- Aim is to keep ponds open during the majority of the works, this is continuously assessed.
- Progress to date includes new building and drainage works at the Mixed Bathing Pond. Four cubicles and new power supply complete at Ladies' Bathing Pond. Foundations works have started at the Men's Bathing Pond.

Gateway 6 – November

2023

Metrics	Status
Budget	R
Schedule	R
Risk	A

Risks and Issues	Reasons for RAG Status	
Key Risks	1. RAG status has been re-baselined following delays to programme and	
1. Planning conditions discharge	potential additional prelim costs	
2. Work sequence & access restrictions changes	2. Schedule is Red as there is a risk, as drainage issues have been	
3. Construction Environmental Issues	identified which will require additional work which is likely to impact	
4. Project Programme overruns	on resources and the works programme.	