PH Athletics	Outcome Lead				Overal	Overall status	
Track Surface Reconstruction	Undertake a full re-surfacing of the 8-laneStefania HorneParliament Hill Athletics Track & associatedinfrastructure (i.e., LED floodlighting) toobtain UKA "TrackMark" certification.			A			
	Da	te of Report: 21 J	une 2023	Phase:	Final Design	/ Pricing	
Highlights			Next Steps		Metrics	Status	
Gateway 5 approved Construction Works i.e.,							
 Floodlighting: 10 x 18m masts in new positions - planning permission has been granted – 14 June 2023. FM Conway commenced works on site on 12 June 2023 – Site clearance, strip & dispose existing track drainage works – July 2023 new surfacing installation FM Conway is revising construction programme to verify commencement dates and periods for critical path activities i.e., floodlight and surfacing works. Track surfacing specialist (Polytan) and Lighting specialist (Halliday) have been engaged. Additional works to drainage and subsurface of the track are required to achieve compliance criteria. This means few Stakeholder requests and works to the High jump fan improvements will be affordable from the current budget and a phase 2 of the project is being considered. Anticipated construction completion – on track for October 2023. 					Budget	A	
					Schedule	A	
					Risk	A	
Risks and Issues		Reasons f	for RAG Status				
Key Risks/Issues:	<u>isks/Issues:</u> 1. Ri			, Budget and Programme are Amber due to the tight programme and			
 Project Programme and Gateway Pronature of the works and scheduled e Unexpected additional works have b 		al "weath	er window" for cons	struction works.			
-	has been necessary and has been approved throu	ıgh					