| Committees: | | | Dates: |
|--|-------|--------------------|--------------|
| Projects Sub | | | 10 May 2017 |
| Planning & Transportation | | | 13 June 2017 |
| Culture, Heritage and Libraries | | | 30 May 2017 |
| Subject: | | Gateway 7 | Public |
| Refurbishment of Tower Bridge Engine | | Outcome Report | |
| Rooms Internal Reception and Gift Sho | р | Regular | |
| Report of: | | | For Decision |
| Director of Open Spaces | | | |
| Report Author: Jamie Bottono, Operations Manager | | | |
| <u>Sı</u> | ummai | У | |
| Dashboard | | | |
| Project Status Compared to GW 2 | Bu | dget: Green | |
| , , | | ecification: Green | |
| | | ogramme: Green | |
| Project Status Compared to GW 5 | | dget: Green | |
| | | ecification: Green | |
| | Pr | ogramme: Green | |
| Timeline | Pr | oject is complete | |

Main Report

£359,580

£415,000

£362,814

£358,699

Green

Total Estimated Cost at GW 5

It is recommended that the project is closed.

Approved Budget at GW 2

Spend/ Committed to Date

Final Approved Budget

Overall Project Risk

Recommendations

| 1. | Brief description of project | Complete refurbishment and reconfiguration of the engine room's internal reception and gift shop. |
|----|--|--|
| 2. | Assessment of project against success criteria | 1. Increased income generated through offering a greater range of merchandise in the gift shop. |
| | | • The refurbished space has increased the size of the shop and provided additional shelf space to allow for more items and a greater range of merchandise to be offered. |
| | | The following table presents a comparison against the old and new shop. |

| Activity | Dec 15 to Feb 16 | Dec 16 to Feb 17 |
|---|--|--|
| No. of Transactions | 19,882 | 27,779 (1 40%) |
| Gross Income (Paying visitors & passing footfall) | £154k | £250k (1 62%) |
| Spend per Head | £1.42 | £2.13 (1 50%) |
| No. of Paying Visitors (engine rooms only) | 108,883 | 117,367 (1 8%) |
| Average Transaction | £7.75 | £9.00 (1 16%) |
| Admission Tickets Purchased in the Shop | 6,052 | 7,256 (120%) |
| gift shop are Bridge from the • The shop is passing footfa | of the new entrance highly visible whe e west along the sou having a positive Il and interest from eads to increased tra visitors. s expectations o | effect in attracting visitors to the area ade in terms of retail |
| environment fo of the ambition maintain its pos 4. An efficient opera reception and g provide visitors | or visitors to enjoy a ns and expectations sition in the tourism r ational space comb ift shop to reduc with a comfortab | |
| integration and | ation of the space h | as allowed for better ween exhibition and the circulation space |

| | and flow of visitors throughour | t the shop. |
|---|---|--|
| 3. Key Benefits | The larger and modern gift shop has for further development of the retai and ability to offer a wider range of n The new entrance is highly visible fro attracted additional passing footfal raise the profile of the shop and ex area. | l element of the business nerchandise. om Shad Thames and has l as well as further help |
| 4. Was the project specification fully delivered (as agreed at Gateway 5 or any subsequent Issue report) | Yes | |
| 5. Programme | The project was completed within the | e agreed programme |
| | The original programme identified dependent on the completion of the room's entrance as part of the Phase | e relocation of the engine |
| | However, the start on site date of F therefore the window of opportunity, Mar, could not be met. | |
| | This project commenced on 3 rd Octo programme overran by 1 week due (Completion date 21 st November 201 | to minor snagging issues |
| 6. Budget | The project was completed within the | e agreed budget |
| | The Gateway 2 budget of £415,000 was reduced to £359,580 at Gateway 5. Additional expenditure of £3,234 was required to cover additional building works identified during the project. | |
| | Est Costs – GW 3/ 4 | £415,000 |
| | Est Costs – GW 5 | £359,580 |
| | (Main Works) | £302,650 |
| | (Prep works – not included in Phase II Project)) | £30,000 |
| | (Audio Installation & Safe) | £3,500 |
| | (Fees) | £23,430 |
| | TOTAL PROJECT COST | £362,814 |
| Final Account | Verified | ·J |

| Verification | |
|--------------|--|

Review of Team Performance

| 7. Key strengths | As the engine rooms were shut for the six week programme all staff at the Bridge worked together to provide and promote the temporary shop on Level 2 of the south tower. This was successfully achieved with no substantial loss of income. |
|-----------------------------|---|
| | At the same time there was the Bridge resurfacing project taking place and all staff as well as contractors co-ordinated these works with minimal impact on the business. |
| 8. Areas for improvement | N/A |
| 9. Special recognition | N/A |

Lessons Learnt

| 10. Key lessons | N/A |
|---|-----|
| 11. Implementation plan for lessons learnt | N/A |

Appendices


| Appendix 1 | Photographs of Before and After Project |
|------------|---|


Contact

| Report Author | Jamie Bottono |
|------------------|-----------------------------------|
| Email Address | jamie.bottono@cityoflondon.gov.uk |
| Telephone Number | 020 7940 8391 |

Appendix 1

BEFORE







<u>AFTER</u>





