

Project Coversheet

[1] Ownership & Status

UPI: 10793

Core Project Name: Globe View Walkway

Programme Affiliation (if applicable): Queenhithe and Vintry Programme

Project Manager: Leila Ben-Hassel

Definition of need: Completion and enhancement of the Thames Path

Key measures of success:

- Continuous, accessible walkway
- Removal of hiding places and opportunities for anti-social behaviour and rough sleeping
- Enhanced and well lit to improve the feeling of safety

Expected timeframe for the project delivery:

- Completion to tie in with completion of neighbouring walkway under the hotel to provide a continuous route (currently November 2020). See also Section 2 below for details

Are we on track for completing the project against the expected timeframe for project delivery? Y

Has this project generated public or media impact and response which the City of London has needed to manage or is managing?

No

[2] Finance and Costed Risk

Headline Financial, Scope and Design Changes:

Project Stage / Gateway	Date	Comments
Project Initiation	October 2011	Initiated as part of the Riverside Walk enhancement strategy update report to explore initial options with a budget of £11,000 approved.
Gateway 3	October 2012	Option 1 was approved to be taken forward at an estimated cost of £750k-£1.5m. A budget of £50,000 was approved to develop the design and carry out a public consultation.
Public Consultation	November 2013	The consultation included enhancements to the internal walkway as well as a proposal for a section of external walkway to better align with the upcoming new hotel walkway.
Issues Report	May 2014	The results of the public consultation were reported. Members agreed to omit the section of external walkway (due to noise concerns from residents) and proceed with the development of the design for improvements to the internal walkway. £48,500 was approved to carry out design and consultation work.
Project put on hold	2014-2018	The project was put on hold due to the need to await the completion of the adjacent hotel development which was delayed due to legal and financial

		issues. This was primarily to avoid an isolated section of walkway being created and the resultant anti-social behaviour and safety concerns that would arise.
Queenhithe and Vintry Programme Report	December 2018	Project approved to be restarted due to the development of the adjacent hotel development being progressed to an appropriate stage. A budget of £65,000 was approved to reach the next gateway and undertake consultation.
Public Consultation	July 2019	Two design options for the internal walkway were consulted on
Queenhithe and Vintry Programme update report	December 2019	Design Option One was agreed to be taken forward to Gateway 4 by the Streets and Walkways Sub Committee
Gateway 4	March 2020	The revised estimated cost range of the project is £450K-£650K