

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	May '22	Jun '22	Jul '22	Aug '22	Sep '22	Oct '22	Nov '22	Dec '22	Jan '22	Feb '22	Mar '22	Apr '23	M	
1	→	City of London, Tower Bridge - Electrical Infrastructure Upgrade	410 days	13/09/2021	08/04/2023	67%														67%
2	→	Key Programme Dates & Milestones	410 days	13/09/2021	08/04/2023	94%														94%
13	→	Design	251 days	08/11/2021	09/11/2022	91%														91%
170	→	Procurement	341 days	06/12/2021	27/03/2023	67%														67%
171	→	MEP Equipment	147 days	28/01/2022	22/08/2022	69%														69%
200	→	SCADA Equipment	283 days	14/02/2022	27/03/2023	66%														66%
213	→	Structural Materials	155 days	06/12/2021	08/07/2022	73%														73%
220	→	Construction	330 days	13/12/2021	08/04/2023	34%														34%
221	→	Site Establishment	5 days	13/12/2021	17/12/2021	100%														100%
227	→	HV Supply	194 days	28/02/2022	03/12/2022	40%														40%
228	→	North HV Supply	135 days	28/02/2022	12/09/2022	57%														57%
265	→	South HV Supply	77 days	17/08/2022	03/12/2022	0%														0%
273	→	North Tower Switch Room Upgrade	249 days	20/12/2021	19/12/2022	28%														28%
274	→	Site Set-up & Enabling Works	61 days	20/12/2021	22/03/2022	100%														100%
287	→	Phase 1 - New Switch Room	131 days	17/03/2022	24/09/2022	42%														42%
331	→	Phase 2 - Upgrade Existing Switch Room (M1)	104 days	16/07/2022	09/12/2022	0%														0%
368	→	Phase 3 - Finishes	14 days	30/11/2022	19/12/2022	0%														0%
379	→	Bridge Towers & Walkways	179 days	20/12/2021	12/09/2022	46%														46%
386	→	SCADA	129 days	09/06/2022	07/12/2022	4%														4%
391	→	Testing & Commissioning	84 days	08/12/2022	08/04/2023	0%														0%
392	→	Temporary Commissioning of SCADA with TCA	2 wks	08/12/2022	21/12/2022	0%														0%
393	→	SCADA Snagging and Training	4 days	22/12/2022	29/12/2022	0%														0%
394	→	Full Commission of SCADA and control system	9 days	23/03/2023	01/04/2023	0%														0%
395	→	Decommission of Temporary Hire Generator and Removal; AMF panel	1 wk	03/04/2023	08/04/2023	0%														0%
396	→	Practical Completion	0 days	08/04/2023	08/04/2023	0%														08/04
397	→	Operation & Maintenance	42 days	08/02/2023	06/04/2023	0%														0%