| SWIMMING - | |
|-----------------------|---|
| Access, Safety | & |
| Security | |

Outcome Lead

Improved safety, access and security across the three Bathing Ponds.

Edwin Birch/Richard Chamberlain (C. Surveyors) Stefania Horne/ Paul Maskell (HH)

Reasons for RAG Status

Overall status



| Date of Report: 19 October 2022 | Phase: | Procurement |
|---------------------------------|--------|-------------|
| | | |

| | | | _ |
|--|------------------------------|----------|---|
| Highlights | Next Steps | Metrics | Γ |
| RIBA Stage 4 (detailed design) complete | Tender Analysis – November | Metrics | l |
| Full Planning Permission Granted with five conditions. | 2022 | Dudge | t |
| Building Control application submitted | | Budget | |
| Tender launched on 30th September and running for six weeks. | Gateway 5 Report – | | L |
| Looking ahead: | December 2022 | Schedule | |
| Tender period, analysis and further stakeholder engagement | | | |
| | Start on Site – January 2023 | Risk | t |
| | | IXISK | |
| | Project Completion – June | | L |
| | 2023 | | |

| Metrics | Status |
|----------|--------|
| Budget | G |
| Schedule | A |
| Risk | A |

Risks and Issues

Key Risks

- Cost increases due to market conditions and inflation
- Work sequence & access restriction changes

- Project schedule has been slightly delayed, however is expected to be
- Risk is Amber due to a volatile market and increasing inflation costs. The tender process will mitigate the risks through value engineering.

delivered within the planned timescales and budget.