

This document can only be considered valid when viewed via the CoL Intranet website. If this is printed into hard copy or saved to another location, you must check that the effective date on your copy matches that of the one on-line.

Project Coversheet

[1] Ownership & Status

UPI: 12267

Core Project Name: Climate Action Strategy, Cool Streets and Greening Programme – Phase 4

Programme Affiliation (if applicable): Climate Action Strategy, Cool Streets and Greening Programme

Project Manager: Melanie Charalambous

Definition of need: The Climate Action Strategy Cool Streets & Greening programme is introducing climate resilience measures into the City’s public realm to avoid future disruption from climate risks.

Key measures of success: Installation of SuDS and climate resilience measures at up to 10 strategically located sites across the City.

Expected timeframe for the project delivery: 2022-2025

Key Milestones:

- GW2/3 – November 2022
- GW 4 – Summer 2023 (delayed to Nov 2023 as a result of survey delays and site constraints)
- GW5 – early - mid 2024
- Implementation 2024/25

Are we on track for completing the project against the expected timeframe for project delivery? N

Project has been delayed as a result of survey delays and site constraints

Has this project generated public or media impact and response which the City of London has needed to manage or is managing?

No

[2] Finance and Costed Risk

Headline Financial, Scope and Design Changes:

‘Project Briefing’ G1 report (as approved by Chief Officer 30/09/20):

- Total Estimated Cost (excluding risk): Cool Streets and Greening Programme approved at total cost of £6.8m (all Phases)
- Costed Risk Against the Project: none
- Estimated Programme Dates: 2021-2025

Scope/Design Change and Impact:

‘Project Proposal’ G2/3 report (as approved by PSC 23/11/23):

- Total Estimated Cost (excluding risk): £2.4m for Phase 4
- Resources to reach next Gateway (excluding risk): £185K
- Spend to date: N/A
- Costed Risk Against the Project: None
- CRP Requested: None
- CRP Drawn Down: None
- Estimated Programme Dates: 2023-2024

This document can only be considered valid when viewed via the CoL Intranet website. If this is printed into hard copy or saved to another location, you must check that the effective date on your copy matches that of the one on-line.

Scope/Design Change and Impact: N/A

Detailed Design' G4 report (this report):

- Total Estimated Cost (excluding risk): £1.4m - £1.7m
- Resources to reach next Gateway (excluding risk): £95K
- Spend to date: £93,495.
- Costed Risk Against the Project: None
- CRP Requested: None
- CRP Drawn Down: None
- Estimated Programme Dates: 2024-2025

Scope/Design Change and Impact: Reduced number of sites and extended programme due to utilities constraints and survey delays

Total anticipated on-going commitment post-delivery [£]: Included in the project cost range

Programme Affiliation [£]: Cool Streets and Greening £6.8m programme