





| | | | |
|---|--|------------------------------------|---|
| SWIMMING - Access, Safety & Security | Outcome | Lead | Overall status |
| | Improved safety, access and security across the three Bathing Ponds. | Richard Chamberlain (C. Surveyors) |  |

Date of Report: 26 March 2024 **Phase: Construction**

| | | | |
|--|---|----------------|---|
| Highlights | Next Steps | Metrics | Status |
| <ul style="list-style-type: none"> Works started on site on 11th April, with a Practical Completion (PC) date of 21st August. Due to additional drainage works, structural design issues and fabrication issues relating to the jetty structure and mesh platform. Progress to date: Ladies Pond – Completed including snagging Mixed – Completed at 28th March subject to snagging Men’s – Most works completed at 28th March apart from sliding door installation The Contractor left site on the 20 December and returned on 19 February to complete most works at 28th March. They intend to complete the installation sliding to achieve PC at late April 2024 (subject to delivery of materials) | <p>Project Completion – April 2024</p> <p>Gateway 6 – August 2024</p> | Budget |  |
| | | Schedule |  |
| | | Risk |  |

| | |
|--|---|
| Risks and Issues | Reasons for RAG Status |
| <p>Key Risks and issues</p> <ol style="list-style-type: none"> Work sequence & access restrictions Challenges with design, structural requirements and additional drainage works Project Programme overruns | <ol style="list-style-type: none"> RAG status has been re-baselined following delays to programme and potential additional prelim costs Schedule is Red due to the overrun. |