This document can only be considered valid when viewed via the CoL Intranet website. If this is printed into hard copy or saved to another location, you must check that the effective date on your copy matches that of the one on-line.

# **Project Coversheet**

#### [1] Ownership & Status

**UPI:** 12332

Core Project Name: Climate Action Strategy, Cool Streets and Greening

Programme – Phase 3 City Greening and Biodiversity

**Programme Affiliation** (if applicable): Climate Action Strategy, Cool Streets and Greening Programme

Project Manager: Ben Bishop and Emmanuel Ojugo

**Definition of need:** The Climate Action Strategy Cool Streets & Greening programme is introducing climate resilience measures into the City's public realm to avoid future disruption from climate risks. This report (November 2024) focuses on two projects, Fann Street and St Peter Westcheap

**Key measures of success:** Installation of an improvement of greening in this area and climate resilience measures, and improving accessibility (Fann St).

Expected timeframe for the project delivery: 2022-2026

### **Key Milestones:**

- GW2/3 November 2022 Programme level
- GW 3/4 December 2022 Phase 3 City Greening and Biodiversity
- Cool Streets and Greening Programme report
- GW 4 Fann Street and St Peter Westcheap (November 2024)
- GW5 Autumn 2025
- Implementation winter 2025/26

Are we on track for completing the project against the expected timeframe for project delivery? Y

Has this project generated public or media impact and response which the City of London has needed to manage or is managing? N

#### [2] Finance and Costed Risk

**Headline Financial, Scope and Design Changes:** 

# 'Project Briefing' G1 report (as approved by Chief Officer 30/09/20):

- Total Estimated Cost (excluding risk): Cool Streets and Greening Programme approved at total cost of £6.8m (all Phases)
- Costed Risk Against the Project: none
- Estimated Programme Dates: 2021-2026

### Scope/Design Change and Impact:

# 'Project Proposal' G3/4 report (as approved by OSCG, OPP, S&W 05/12/22, 16/01/23, 17/01/23):

- Total Estimated Cost (excluding risk): £2.5m for Phase 3
- Resources to reach next Gateway (excluding risk): £95K
- Spend to date: £49,804
- Costed Risk Against the Project: None
- CRP Requested: None

This document can only be considered valid when viewed via the CoL Intranet website. If this is printed into hard copy or saved to another location, you must check that the effective date on your copy matches that of the one on-line.

• CRP Drawn Down: None

Estimated Programme Dates: 2024-2026

Scope/Design Change and Impact: N/A

# Cool Streets and Greening Programme report (as approved by S&W 14/05/24):

Total Estimated Cost (excluding risk): £330,000

Resources to reach next Gateway (excluding risk: N/A

Spend to date: NA

Costed Risk Against the Project: None

CRP Requested: NoneCRP Drawn Down: None

Estimated Programme Dates: 2024-2026

Scope/Design Change and Impact: Reduced number of sites and extended programme due to utilities constraints and survey delays

## Detailed Design' G4 report Fann Street and St Peter Westcheap (this report):

- Total Estimated Cost (excluding risk): £330,000 £580,000
- Resources to reach next Gateway (excluding risk: £73k
- Spend to date: £390,685 as part of the development and delivery of Phase
  3: City Greening and Biodiversity
- Costed Risk Against the Project: None
- CRP Requested: None
- CRP Drawn Down: None
- Estimated Programme Dates: 2025-2026

Scope/Design Change and Impact: This report focuses only on Fann Street and St Peter Westcheap and includes detailed design approval.

**Total anticipated on-going commitment post-delivery [£]:** Included in the project cost range

Programme Affiliation [£]: Cool Streets and Greening £6.8m programme,