

Barbican Centre Programme
Appendix 1 - Amber and Red Projects (February 2017)

Project Name	Project Stage	Project Status	Project Manager Report Content	Budget	Total Financial Spend + Committed	Total Estimated Outturn Cost
Barbican Centre						
Fire Alarm Replacement	7. Outcome Report (Complex)	↔ Amber (Programme)	Date: 14 February 2017 Project Update: Final in house testing completed System demonstrated to District Surveyor. All documentation issued to DS. DS have responded with further points. Some of these have now been addressed. Contractors Final Account verified. Next milestone to be achieved: Address remaining points raised by DS. District Surveyor final sign off followed by issue of Gateway 7.	£823,059	£787,098	£711,000*

* = Although we have a commitment of £787,098 we anticipate a saving of £76,098, which is mainly down the provisional allowances that the consultant included in the contract for builders works being too high.

Key to arrow symbols

- ↑ Status has improved
- ↔ Status has remained unchanged
- ↓ Status has worsened