


ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Qtr 2, 2020 Apr	May	Jun	Qtr 3, 2020 Jul	Aug	Sep	Qtr 4, 2020 Oct
1			S278 150 Bishopsgate Draft Programme*	106 days	Mon 27/04/20	Sun 20/09/20									
2			Houndsditch Trees	4.2 wks	Mon 27/04/20	Sun 24/05/20		Gang A	 Gang A						
3			Area 1 (P5) - Heron West	6.2 wks	Mon 25/05/20	Sun 05/07/20	2	Gang A	 Gang A						
4			Area 2a (P6) - Heron East	8.2 wks	Mon 06/07/20	Sun 30/08/20	3	Gang A	 Gang A						
5			Area 2b (P1) - Cavendish Court	3.2 wks	Mon 06/07/20	Sun 26/07/20		Gang b	 Gang b						
6			Area 3a (P2) - Cavendish Court	4.2 wks	Mon 27/07/20	Sun 23/08/20	5	Gang b	 Gang b						
7			Area 3b (P3) - Deveonshire Row	4.2 wks	Mon 27/07/20	Sun 23/08/20		Gang C	 Gang C						
8			Area 4 (P4) - Bishopsgate	4.2 wks	Mon 24/08/20	Sun 20/09/20	6,7	Gang b,Gang C	 Gang b,Gang C						
9			Area 5 (P7) - Loading Bay	3.2 wks	Mon 31/08/20	Sun 20/09/20	4	Gang A	 Gang A						
10															
11															
12			*Programme subject to pipe subway accessment & repairs on Houndsditch												

Project: S278 150 Bishopsgate D
Date: Tue 03/09/19

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			