

Appendix 4 - CAS Delayed Projects

Project	Workstream	Original Start Date	Original Completion Date	Delayed Completion Date
Corporate Properties and Housing	Capital Programme: Receiving approval of Housing Delivery Plan Phase 1 Project Development approval	04/23	08/23	02/24
Corporate Properties and Housing	Phase 2 Project Development approval	06/23	11/23	02/24
Buildings – Capital Projects (Standards)	Circular Construction / low embodied emissions pathfinder project: Refurbishment of a historic building (low carbon interventions).	04/23	03/24	04/25
Buildings - Investment Properties	Identify and agree environmental due diligence standards for new acquisitions	04/23	09/23	03/24
Mainstreaming Climate Resilience	Refine and adopt Climate Action Plan for Markets	04/23	09/23	03/24
Mainstreaming Climate Resilience	Develop Climate Risk Assessments for Ports	10/23	03/24	07/25
Purchased Goods and Services	Complete specific carbon foot printing for goods suppliers	06/23	09/23	07/24
Purchased Goods and Services	Complete Lifecycle analysis / cradle to cradle assessment for top products	10/23	03/24	03/25
Square Mile	Delays around actions delivering Multi-offtake PPA	06/23	04/24	09/24
Square Mile	Embodied Carbon Action Plan agreed	10/23	12/23	03/24
Cool Streets and Greening	Begin sustainable drainage schemes at up to 10 locations	12/23	04/24	09/24
Cool Streets and Greening	Works and completion of Phase 1 schemes (e.g. Vine Street, Cheapside Sunken Garden, Jubilee Gardens etc.)	04/23	09/23	11/24
Cool Streets and Greening	Works and completion of Phase 2 schemes: e.g. Bank, Crescent, Moor Lane, Barbican Podium etc.)	03/23	04/24	03/25
Transport	Old Jewry: traffic order, public realm design and onsite construction	04/23	02/24	09/24