

Appendix 3

Project timeline Dates: Finsbury Circus Garden and Pavilion Reinstatement

New Milestones have been highlighted in Green

Milestone	Previously reported at GW3	Now anticipated:
New Design Team appointed	-	May 2019
Open Spaces Member Working Group #3	-	Jul 2019
Finalise design options	Aug 2018	Jul 2019
Crossrail decommission site	-	Summer 2019
Submit detailed planning application	Oct 2018	Sept 2019
Crossrail off site	Oct 2018	October 2019
Submit GW4	Oct 2018	Oct 2019
Seek building tenders	Oct 2018	Nov 2019
Submit GW5	Mar 2019	Feb 2020
Appoint building contractor	Apr 2019	Mar 2020
Estimated start on-site	Mar 2019	Mar 2020
Practical completion	Apr 2020	Feb 2021
Open Finsbury Circus (after Pavilion tenant fit out)	-	Apr 2021