City of London: Projects Procedure Corporate Risks Register																						
Project Name: Unique project identifier:			Baynard House	car park ventilation and smoke cle				PM's overall risk rating:	Medium		CRP requested this gateway			unmii	Average unmitigated risk Average mitigated		4.5			Open Risks		
			PV12195					estimated cost (exc risk):			Total CRP used to date						3.2		Closed Risks		0	
General risk classification											Mitigation actions							Ownershi	p & Action			
Risk (Gateway	Category	Description of the Risk		Likelihood Classificatio n pre- mitigation				Costed Risk Provision requested Y/N	Confidence in the estimation	Mitigating actions	Mitigation cost (£)	Likelihood Classificati on post- mitigation	Classificat ion post-	impact post- mitigation (£)	Post- Mitiga t tion risk score		Use of CRP Date raised	Named Departmenta Risk Manager/ Coordinator	l (Named	Date Closed OR/ Realised & moved to Issues	Comment(s)
R1 4		(1) Compliance/Regula tory	ventilation system could potentially be considered a	as the ventilation system is	Likely	Serious	8	£0.00	N		concept design assessed and tested for sufficient air flow change to meet guidelines and statutory obligation to manage car park for current operational purposes	£0.00	Unlikely	Minor	£0.00	2	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R2		(1) Compliance/Regula tory	with Fire Risk Strategy	as the ventilation system is known to be out of operation there is a statutory obligation to address this, and potentially a significant public risk if thre is a fire in the building; failure to do so will also prevent installation of the proposed EV charge points		Serious	8	£0.00	N		concept design assessed and tested for sufficient air flow change to meet guidelines and statutory obligation to manage car park	£0.00	Unlikely	Serious	£0.00	4	£0.00	01/11/2019	lan Hughes	Richard Low- Foon		
R3 4	4	(2) Financial	scheme costs going over budget estimate	would require additional allocation to complete works	Possible	Serious	6	£0.00	N		An amount of design work and modelling has been carried out already to determine a cost estimate and demonstrate that the proposed design will provide a compliant ventilation system	£0.00	Unlikely	Serious	£0.00	4	£0.00	01/11/2019	lan Hughes	Richard Low- Foon		
R4 4		(1) Compliance/Regula tory		would require additional time in programme, and no guarantee of approval	Unlikely	Minor	2	00.0£	N		confirmation from Planning office that scheme within permitted development rights	£0.00	Rare	Serious	£0.00	2	£0.00	01/11/2019	Ian Hughes	Samantha Tharme		
R5 4	1	(1) Compliance/Regula tory		requires additional time in programme if not approved	Possible	Serious	6	00.0£	N		early engagement with Building Control officers on concept, and detailed desing of scheme	£0.00	Unlikely	Major	£0.00	8	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R6 4		contractual/Pariner		The programme for delivering the ventilation system is still dependant on UKPN and TfL to complete the install for the new electricity substation,	Possible	Serious	6	£0.00	N		CoL officers are engaged with TfL and UKPN to understand their programme and current level of commitment	£0.00	Unlikely	Minor	£0.00	2	£0.00	01/11/2019	Ian Hughes	Samantha Tharme		
R7 4	1	(1) Compliance/Regula	extensive asbestos removals requ	delay to programme	Possible	Serious	6	£30,000.00	N	A – Very Confident	Asbestos surveys	£10,000.00	Possible	Minor	£10,000.00	3	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R9 4	1	(5) H&S/Wellbeing	Chargemaster EVC thermal requirements/additional cooling	additional cooling may be needed	Possible	Minor	3	£30,000.00	N	A – Very Confident	Further desing and assessment	£0.00	Possible	Minor	£30,000.00	3	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R10 4	1	(5) H&S/Wellbeing	Fire detection in the immediate tunnel	additional detection may be required	Possible	Minor	3	£10,000.00	N	A – Very Confident	Further desing and assessment	£0.00	Possible	Minor	£10,000.00	3	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R11 4	1	(5) H&S/Wellbeing	Fire detection to the	additional detection may be required	Possible	Minor	3	£20,000.00	N	B – Fairly Confident	Further desing and assessment	£0.00	Possible	Minor	£20,000.00	3	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R12 4	1	(5) H&S/Wellbeing	Ventilation to the full length of	further to cost to project	Unlikely	Minor	2	£180,000.00	N	B – Fairly Confident	Further desing and assessment	£0.00	Unlikely	Minor	£180,000.00	2	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R13 4	1	(5) H&S/Wellbeing	traffic management for the installation	traffic management required in tunnel	Possible	Minor	3	£50,000.00	N	B – Fairly Confident	Further desing and assessment	£0.00	Possible	Minor	£50,000.00	3	£0.00	01/11/2019	Ian Hughes	Richard Low- Foon		
R14 4	1	(5) H&S/Wellbeing		investigate longer term options	Possible	Minor	3	£50,000.00	N	B – Fairly Confident	Further desing and assessment	£0.00	Possible	Minor	£0.00	3	£0.00	01/11/2019	Ian Hughes	Samantha Tharme		