

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2020							Half 2, 2020					Half 1, 2021					Half 2, 2021					Half 1, 2022					Half 2, 2022		
							F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J
1	→	Hampstead Heath Swimming Project	636 days?	Thu 19/03/20	Thu 25/08/22																															
2	→	Capital Works Program	605 days	Fri 01/05/20	Thu 25/08/22																															
3	→	Gateway 1	7 wks	Fri 01/05/20	Thu 18/06/20																															
4	→	Ongoing Engagement w/	12 mons	Mon 18/05/20	Fri 16/04/21																															
5	→	Hampstead Heath Consultative Committee Report	1 day	Thu 18/06/20	Thu 18/06/20																															
6	→	HH HW QP Management	1 day	Wed 03/06/20	Wed 03/06/20																															
7	→	Hampstead Heath Consultative	1 day	Mon 06/07/20	Mon 06/07/20																															
8	→	Capital Bid (Open Spaces) Submission	1 day	Mon 29/06/20	Mon 29/06/20																															
9	→	Capital Bid (Open Spaces) Approval	1 day	Fri 31/07/20	Fri 31/07/20																															
10	→	Gateway 2 Reporting	10 wks	Fri 19/06/20	Thu 27/08/20	3																														
11	→	HH HW QP Committee Report	1 day	Fri 28/08/20	Fri 28/08/20																															
12	→	HH HW QP Committee	1 day	Wed 09/09/20	Wed 09/09/20																															
13	→	GW2 Project Sub-Committee	1 day	Tue 15/09/20	Tue 15/09/20																															
14	→	Gateway 2	101 days	Wed 16/09/20	Wed 03/02/21																															
21	→	Gateway 3	78 days	Thu 04/02/21	Mon 24/05/21																															
29	→	Gateway 4	162 days	Tue 25/05/21	Wed 05/01/22																															
43	→	Gateway 5	165 days	Thu 06/01/22	Wed 24/08/22																															
49	→	Gateway 6	31 days	Thu 14/07/22	Thu 25/08/22																															
52	→	Cyclical Works Program	245 days	Fri 19/06/20	Thu 27/05/21																															
53	→	Power Supply	245 days	Fri 19/06/20	Thu 27/05/21																															
67	→	HH Local Risk	77 days	Thu 19/03/20	Fri 03/07/20																															
68	→	Recruitment	77 days	Thu 19/03/20	Fri 03/07/20																															
71	→	Risk Assessment & Safe Working	77 days	Thu 19/03/20	Fri 03/07/20																															
73	→	Contactless Payment & Season	77 days	Thu 19/03/20	Fri 03/07/20																															
75	→	IT Improvement Works	87 days	Thu 19/03/20	Fri 17/07/20																															
76	→	Contactless Payment	56 days	Fri 01/05/20	Fri 17/07/20																															
95	→	Update Website	15 days	Tue 26/05/20	Mon 15/06/20																															
97	→	Wi-Fi Connections	20 days	Mon 08/06/20	Fri 03/07/20																															
101	→	Pond Monitoring	87 days	Thu 19/03/20	Fri 17/07/20																															
110	→	Minor Improvement Works	77 days	Thu 19/03/20	Fri 03/07/20																															
111	→	New Signage	77 days	Thu 19/03/20	Fri 03/07/20																															
122	→	Non-swimming Pond	30 days	Mon 23/03/20	Fri 01/05/20																															
125	→	Lido Temporary Perimeter Fencing	108 days	Thu 19/03/20	Wed 03/07/20																															