

Appendix 2

City of London: Projects Procedure Corporate Risks Register

| Project Name: | | | Guildhall Cooling Plant Replacement | | | | PM's overall risk rating: | | Medium | | CRP requested this gateway | | £ 33,200 | | Average unmitigated risk | | 11.6 | | Open Risks | | 46 | | |
|-----------------------------|---------|-------------------|---|--|--|--------------------------------------|---------------------------|----------------------------------|---------------------------------------|------------------------------|--|---------------------|---|---------------------------------------|-----------------------------------|----------------------------|------------------|--|--------------|--|--|--|------------|
| Unique project identifier: | | | 12214 | | Total estimated cost (exc risk): | | | | £ 3,924,000 | | Total CRP used to date | | £ - | | Average mitigated risk score | | 5.2 | | Closed Risks | | 0 | | |
| General risk classification | | | | | | | | | | | Mitigation actions | | | | | | | | | | | | |
| Risk ID | Gateway | Category | Description of the Risk | Risk Impact Description | Likelihood Classification pre-mitigation | Impact Classification pre-mitigation | Risk score | Costed impact pre-mitigation (£) | Costed Risk Provision requested Y/N | Confidence in the estimation | Mitigating actions | Mitigation cost (£) | Likelihood Classification post-mitigation | Impact Classification post-mitigation | Costed impact post-mitigation (£) | Post-Mitigation risk score | CRP used to date | Use of CRP | Date raised | Named Departmental Risk Manager/ Coordinator | Risk owner (Named Officer or External Party) | Date Closed OR/ Realised & moved to issues | Comment(s) |
| R1 | 2 | (2) Financial | Additional survey/study work required to process to GW3 | Insufficient technical review, leading to lower confidence in budget and recommended option | Possible | Serious | 6 | £56,400.00 | Y - for mitigation costs | B – Fairly Confident | Commission further surveys. Included costed risk for GW2 which equates to 20% in addition to original estimated costs. | £0.00 | Rare | Minor | £28,200.00 | 1 | £0.00 | Commission additional technical surveys as advised by engineering consultants. | 02/03/20 | City Surveyor's Major Project Team | Ola Obodara | | |
| R2 | 2 | (5) H&S/Wellbeing | Asbestos containing material identified which requires removal/management to facilitate survey work | Increased budget cost for management/mitigation of asbestos, increase to project delivery time for asbestos removal/management | Possible | Serious | 6 | £15,000.00 | Y - for costed impact post-mitigation | C – Uncomfortable | R&D surveys to quantify risk and costs (cost included for in project budget under survey). Removal/Management of asbestos as required. | £0.00 | Possible | Minor | £5,000.00 | 3 | £0.00 | Management/removal of asbestos | 03/03/20 | City Surveyor's Major Project Team | Ola Obodara | | |