

City of London: Projects Procedure Corporate Risks Register

Project Name: St Paul's gyratory			PM's overall risk rating: Medium								CRP requested this gateway		Average unmitigated risk		6.9		Open Risks				15			
Unique project identifier: 11377			Total estimated cost (exc risk): £ 22,000,000								Total CRP used to date £ -		Average mitigated risk score		4.8		Closed Risks				0			
General risk classification											Mitigation actions								Ownership & Action					
Risk ID	Gateway	Category	Description of the Risk	Risk Impact Description	Likelihood Classification pre-mitigation	Impact Classification pre-mitigation	Risk score	Costed Impact pre-mitigation (£)	Costed Risk Provision requested Y/N	Confidence in the estimation	Mitigating actions	Mitigation cost (£)	Likelihood Classification on post-mitigation	Impact Classification post-mitigation	Costed impact post-mitigation (£)	Post-Mitigation risk score	CRP used to date	Use of CRP	Date raised	Named Departmental Risk Manager/Coordinator	Risk owner (Named Officer or External Party)	Date Closed OR/Realised & moved to Issues	Comment(s)	
R1	3	(1) Compliance/Regulatory	Successful challenge to a permanent traffic order	Challenge on procedural or other grounds relating to the traffic order	Possible	Major	12	£0.00	N	B – Fairly Confident	Ensure that best practice is followed to mitigate against a successful challenge. Lessons have been learnt from judgements at Beech Street and Bishopsgate.	£0.00	Possible	Serious	£0.00	6	£0.00		07/12/21	Leah Coburn	George Wright		Robust and extensive engagement will take place during scheme development. Initial discussions with developers indicate they share the project's ambitions. However, recent legal challenges mean the risk of challenge remains possible.	
R2	3	(1) Compliance/Regulatory	Delays to TfL approving the TMAN for the permanent traffic order	There may be delays to the TMAN approval if TfL have any concerns relating to the impact of a permanent scheme on the network	Possible	Major	12	£0.00	N	B – Fairly Confident	Regular and ongoing liaison with TfL teams	£0.00	Possible	Serious	£0.00	6	£0.00		07/12/21	Leah Coburn	George Wright		In theory TfL have 28 days to approve or reject a TMAN but it is the extensive preliminary engagement with TfL teams that is crucial to its approval. This has already started	
R3	3	(8) Technology	Additional data and monitoring is required	Post COVID, traffic flows have changed significantly. Stakeholders and Members may want more data to prove the impacts of the scheme	Likely	Minor	4	£0.00	N	B – Fairly Confident	Interrogate the data already collected as far as possible to draw reasonable conclusions on traffic reductions or collect fresh traffic survey data if acceptable to TfL	£0.00	Possible	Minor	£0.00	3	£0.00		07/12/21	Leah Coburn	George Wright		The data currently held is robust and adjustments for COVID could be made to reflect current conditions. However, it is possible that TfL will require updated traffic survey data. This has been bedgetted for.	
R4	3	(2) Financial	Capital funding for construction is not yet in place	The project cannot proceed to construction phase until capital funding is secured	Possible	Major	12	£0.00	N	B – Fairly Confident	The purpose of the next phase of the project is to obtain updated cost estimates based on concept designs. These will give further clarity on overall costs and enable the financial contribution of the respective s278 agreements to be determined. Work will also take place to assess the feasibility of an internal capital bid.	£0.00	Possible	Major		12	£0.00		07/12/21	Leah Coburn	George Wright		Both developers share the project's ambitions for the area and can contribute via s278 agreements. Internally, the project was ranked first in the 2019 DBE project prioritisation exercise.	
R5	3	(2) Financial	The absence of sufficient City funding may result in a reduced contribution from developer of 81 Newgate Street.	The developer shares the City's ambition for a transformational scheme and is prepared to make a significant financial contribution. If no City contribution is secured, the developer is likely to revert to a minimum s278, putting the whole gyratory project in jeopardy.	Possible	Major	12	£0.00	N	A – Very Confident	Transportation officers have made it clear that a significant developer contribution could be secured if the City also make a clear funding commitment.	£0.00	Possible	Major		12	£0.00		07/12/21	Leah Coburn	George Wright		A capital bid was submitted in 2021 but was not approved.	
R6	3	(3) Reputation	No confirmation of City funding for construction.	The developer shares the City's ambition for a transformational scheme and is prepared to make a significant financial contribution. If no City contribution is secured, the reputation of the City will be damaged, the developer is likely to revert to a minimum s278, putting the whole gyratory project in jeopardy.	Possible	Major	12	£0.00	N	B – Fairly Confident	Transportation officers have made it clear that a significant developer contribution could be secured if the City also make a clear funding commitment.	£0.00	Possible	Major		12			07/12/21	Leah Coburn	George Wright		A capital bid was submitted in 2021 but was not approved.	
R7	3	(4) Contractual/Partnership	London Buses do not allocate sufficient resource to the project to advise on re-routing and scenario testing.	Delay to programme	Possible	Serious	6	£0.00	N	B – Fairly Confident	Engage early with TfL regarding a bus representative to advise on optioneering.	£0.00	Unlikely	Serious	£0.00	4	£0.00		25/05/22	Leah Coburn	KT/GW/NW		Regular discussions have started with TfL Buses and they have provided very helpful input to date. The aim is to continue with this working relationship.	
R8	3	(3) Reputation	Committee Members think that the outline option proposals presented at gateway 3 are either too ambitious or not ambitious enough.	Delay to programme/reputational risks.	Possible	Minor	3	£0.00	N	B – Fairly Confident	Ensure that there is a range of options that are presented and assessed from a basic s106 agreement up to the maximum option.	£0.00	Unlikely	Minor	£0.00	2	£0.00		25/05/22	Leah Coburn	GW/NW		Would likely be a minor impact in terms of programme lengths.	
R9	3	(4) Contractual/Partnership	Key stakeholder (s) do not endorse design options at feasibility stage, with regards to access for servicing or building users.	Delay to programme	Possible	Serious	6	£0.00	N	B – Fairly Confident	Ensure that key stakeholders are aware of the project ambitions, and that they provide any access requirements during an early stage.	£0.00	Unlikely	Serious	£0.00	4	£0.00		25/05/22	Leah Coburn	KT/GW		Could impact on the ability to progress otherwise feasible options. Local Stakeholders work will be undertaken before G4.	
R10	3	(3) Reputation	There is a potential that the completed scheme could impact negatively on some of the protected characteristics under the equalities act.	Reputational impact	Rare	Serious	2	£0.00	N	B – Fairly Confident	Meetings to take place with representative groups will need to take place during the feasibility stage. Options will need to be assessed against the City of London Street Accessibility tool and an Equality Impact Assessment will be undertaken prior to G4.	£0.00	Rare	Serious	£0.00	2			15/06/22	Leah Coburn	GW/NW		Would impact on the ability to deliver the magnitude of change that members and the public are expecting to see if not managed well to design out identified issues.	

R11	3	(9) Environmental	Requirements to keep the ability for resilience/flexibility through the area in traffic terms, restricts the options that can be developed.	Impact to project scope.	Possible	Serious	6		£0.00	N	B – Fairly Confident	Seek to ensure that an appropriate level of resilience is maintained within the scheme extents, working closely with the network management team.	£0.00	Unlikely	Serious	£0.00	4	£0.00		15/06/22	Leah Coburn	GW/NW		This could mean extension of the project boundary area and is likely to result in increased costs.
R12	3	(4) Contractual/Partnership	TfL buses engagement and their requirements on a project.	Further time and therefore resource may be required if planned engagement work with TfL buses didn't go as planned. Also, they may change their requirements for a project.	Unlikely	Serious	4		£0.00	N	B – Fairly Confident	* Early engagement with TfL buses in the design phases so they can consult internally * Design the measures to help minimise impacts on the bus network	£0.00	Unlikely	Minor	£0.00	2	£0.00		29/06/22	Leah Coburn	GW/NW		Maintain regular progress meetings with TfL buses.
R13	3	(2) Financial	Inaccurate or Incomplete project estimates, including baxters/ inflationary issues leads to budget increases	If an estimate is found at a later date to be inaccurate or incomplete, more funding and/or time resource would be needed to rectify the issue or fund/ underwrite the shortfall. More specifically, inflationary amounts predetermined earlier in a project may be found to be insufficient and require extra funding to cover any shortfall.	Unlikely	Serious	4		£0.00	N	B – Fairly Confident	* Undertake regular cost reviews with the highways team. At appropriate gateway, identify costed risk fund requirements	£0.00	Rare	Minor	£0.00	1	£0.00		29/06/22	Leah Coburn	KT/GW		
R14	3	(8) Technology	Additional investigations or surveys may be required by internal/ external parties to further validate the design.	Delays could occur to the programme if validation of the design is delayed.	Possible	Serious	6		£0.00	N	B – Fairly Confident	Liaise with internal/ external parties at an early stage to agree the scope of any additional investigations/ surveys.	£0.00	Rare	Minor	£0.00	1	£0.00		29/06/22	Leah Coburn	GW/NW		
R15	3	(3) Reputation	Relocation/ratinalisation of coach parking.	Reputational/ delay to programme.	Possible	Minor	3		£0.00	N	B – Fairly Confident	Identify alternative locations for coach parking. Monitor existing provision to determine cyrrent demand	£0.00	Rare	Minor	£0.00	1	£0.00		12/07/22	Leah Coburn	GW/NW		Several existing coach parking bays are currently suspended
R16									£0.00				£0.00				£0.00	£0.00						
R17									£0.00				£0.00				£0.00	£0.00						
R18									£0.00				£0.00				£0.00	£0.00						
R19									£0.00				£0.00				£0.00	£0.00						
R20									£0.00				£0.00				£0.00	£0.00						
R21									£0.00				£0.00				£0.00	£0.00						
R22									£0.00				£0.00				£0.00	£0.00						
R23									£0.00				£0.00				£0.00	£0.00						
R24									£0.00				£0.00				£0.00	£0.00						
R25									£0.00				£0.00				£0.00	£0.00						
R26									£0.00				£0.00				£0.00	£0.00						
R27									£0.00				£0.00				£0.00	£0.00						
R28									£0.00				£0.00				£0.00	£0.00						
R29									£0.00				£0.00				£0.00	£0.00						
R30									£0.00				£0.00				£0.00	£0.00						
R31									£0.00				£0.00				£0.00	£0.00						
R32									£0.00				£0.00				£0.00	£0.00						
R33									£0.00				£0.00				£0.00	£0.00						
R34									£0.00				£0.00				£0.00	£0.00						
R35									£0.00				£0.00				£0.00	£0.00						
R36									£0.00				£0.00				£0.00	£0.00						
R37									£0.00				£0.00				£0.00	£0.00						
R38									£0.00				£0.00				£0.00	£0.00						
R39									£0.00				£0.00				£0.00	£0.00						
R40									£0.00				£0.00				£0.00	£0.00						
R41									£0.00				£0.00				£0.00	£0.00						
R42									£0.00				£0.00				£0.00	£0.00						
R43									£0.00				£0.00				£0.00	£0.00						
R44									£0.00				£0.00				£0.00	£0.00						
R45									£0.00				£0.00				£0.00	£0.00						
R46									£0.00				£0.00				£0.00	£0.00						
R47									£0.00				£0.00				£0.00	£0.00						
R48									£0.00				£0.00				£0.00	£0.00						
R49									£0.00				£0.00				£0.00	£0.00						
R50									£0.00				£0.00				£0.00	£0.00						
R51									£0.00				£0.00				£0.00	£0.00						
R52									£0.00				£0.00				£0.00	£0.00						
R53									£0.00				£0.00				£0.00	£0.00						
R54									£0.00				£0.00				£0.00	£0.00						
R55									£0.00				£0.00				£0.00	£0.00						
R56									£0.00				£0.00				£0.00	£0.00						
R57									£0.00				£0.00				£0.00	£0.00						
R58									£0.00				£0.00				£0.00	£0.00						
R59									£0.00				£0.00				£0.00	£0.00						
R60									£0.00				£0.00				£0.00	£0.00						
R61									£0.00				£0.00				£0.00	£0.00						
R62									£0.00				£0.00				£0.00	£0.00						
R63									£0.00				£0.00				£0.00	£0.00						
R64									£0.00				£0.00				£0.00	£0.00						
R65									£0.00				£0.00				£0.00	£0.00						
R66									£0.00				£0.00				£0.00	£0.00						
R67									£0.00				£0.00				£0.00	£0.00						
R68									£0.00				£0.00				£0.00	£0.00						
R69									£0.00				£0.00				£0.00	£0.00						
R70									£0.00				£0.00				£0.00	£0.00						
R71									£0.00				£0.00				£0.00	£0.00						
R72									£0.00				£0.00				£0.00	£0.00						
R73									£0.00				£0.00				£0.00	£0.00						
R74									£0.00				£0.00				£0.00	£0.00						
R75									£0.00				£0.00				£0.00	£0.00						
R76									£0.00				£0.00				£0.00	£0.00						
R77									£0.00				£0.00				£0.00	£0.00						
R78									£0.00				£0.00				£0.00	£0.00						
R79									£0.00				£0.00				£0.00	£0.00						
R80									£0.00				£0.00				£0.00	£0.00						
R81									£0.00				£0.00				£0.00	£0.00						
R82									£0.00				£0.00				£0.00	£0.00						
R83									£0.00				£0.00				£0.00	£0.00						
R84									£0.00				£0.00				£0.00	£0.00						
R85									£0.00				£0.00				£0.00	£0.00						
R86									£0.00				£0.00				£0.00	£0.00						

R87							\$0.00				\$0.00			\$0.00		\$0.00						
R88							\$0.00				\$0.00			\$0.00		\$0.00						
R89							\$0.00				\$0.00			\$0.00		\$0.00						
R90							\$0.00				\$0.00			\$0.00		\$0.00						
R91							\$0.00				\$0.00			\$0.00		\$0.00						
R92							\$0.00				\$0.00			\$0.00		\$0.00						
R93							\$0.00				\$0.00			\$0.00		\$0.00						
R94							\$0.00				\$0.00			\$0.00		\$0.00						
R95							\$0.00				\$0.00			\$0.00		\$0.00						
R96							\$0.00				\$0.00			\$0.00		\$0.00						
R97							\$0.00				\$0.00			\$0.00		\$0.00						
R98							\$0.00				\$0.00			\$0.00		\$0.00						
R99							\$0.00				\$0.00			\$0.00		\$0.00						
R100							\$0.00				\$0.00			\$0.00		\$0.00						