

Appendix 4 - CAS Delayed Workstreams

Project	Workstream	Original Start Date	Original Completion Date	Delayed Completion Date
Buildings – Corporate Properties & Housing (landlord areas)	Investment Grade Proposals, design work & project development	04/2023	07/2023	12/2023
Buildings – Corporate Properties & Housing (landlord areas)	Capital Programme for OPP: verification of savings and gateway 6 report	10/2023	03/2024	09/2024
Buildings – Capital Projects (Standards)	Approach to soft landings and post occupancy review developed	04/2023	08/2023	12/2023
Buildings – Capital Projects (Standards); Buildings – Resilience	Members training Programme: identify skills gaps via collation with CAS team, ensuring links with other projects	04/2023	05/2023	11/2023
Buildings – Investment Properties	Identify and agree environmental due diligence standards for new acquisitions	04/2023	09/2023	12/2023
Mainstreaming Climate Resilience	Refine and adopt Climate Action Plan for Markets	04/2023	09/2023	12/2023
Mainstreaming Climate Resilience	Develop SPD (Supplementary Planning Document)	04/2023	09/2023	11/2023
Cool Streets & Greening	Works and completion of Phase 1 schemes: City of London School, Dukes Place, Cheapside Sunken Garden, Jubilee Gardens, Pedestrian Priority Sites	04/2023	09/2023	12/2023
Cool Streets & Greening	Delivery of Phase 3 re-landscaping sites already underway (London Wall Moorgate, Finsbury Circus W Arm)	06/2023	02/2024	12/2024

Square Mile	Produce Supplementary Planning Document on Sustainability	04/2023	07/2023	10/2023
Square Mile	External consultants appointed to develop Embodied Carbon Action Plan	04/2023	06/2023	10/2023
Square Mile	PPA (Power Purchase Agreement) Phase 2: Market Test to identify potential developers and request RFQ (Request for Quotation)	06/2023	07/2023	10/2023
Transport	Old Jewry: traffic order, public realm design and onsite construction	04/2023	02/2024	12/2024
Transport	King William Street: GW5 issues and decision	02/2024	02/2024	04/2024