City of London: Projects Procedure Corporate Risks Register																							
Project Name: Unique project identifier:		Project Name:	Pedestrian Priority Streets				]	PM's overall risk rating:	Medium £ 8,132,000		CRP requested £		518,000	unm	Average unmitigated risk Average mitigated risk score		5.2 1.4			Open Risks Closed Risks		18	
		roject identifier:	12269				Total estimated cost (exec risk):				Total CRP used to date	£ 56,000		Averag								0	
Gen Risk ID		assification y Category	Description of the Risk	Risk Impact Description	Likelihood Classificatio n pre- mitigation	Impact Classificatio n pre- mitigation		Costed impact pre- mitigation (£)	Costed Risk Provision requested Y/N	Confidence in the estimation	Miligation actions Miligating actions	Mitigation cost (£)	Classifica on post-	d Impact ti Classificat on post- mitigation	i impact post- mitigation (£)	Post- C Mitigat to ion risk score	RP used U o date	Ise of CRP	Ownership Date raised	& Action Named Departmental Risk Manager, Coordinator		Date Closed OR/ Realised & moved to Issues	Comment(s)
R1	5	[1] Compliance/Regulatory	Issues or delays in any required consents such as third party consents, ITOS. Section 8t, IMAN, Permist, etc which cause delays to the implementation of the schemes.	If there was to be any delay in the approval of any required consents, such as TTOs, Pemils, EGA, TMAN etc., its likely delivery of the interventions could suffer from some form of unplanned delay or additional work.	Possible	Serious	6	£40,000.00	Y - for costed impact post-mitigation	8 – Foirly Confident	* Map out the required consents for each intervention / experimental scheme and continually monitor & update the consents if required throughout the still period and delivery of the permanent measures. ** Schedule regular meetings with consent approves, especially those with long lead in times or complex approval procedures.	£0.0	00 Unlikely	Serious	£15,000.00		នាំ	Use of CRP could include but is not limited to additional taff time, labour, works and utility costs to accommodate	06/07/2021	Gillian Howard, Transport & Public Realm Projects	Kristian Turner, Transport & Public Realm Projects		15/2/24 - Although the schemes cre being delivered under well- used and understood regulation, their as possibility inal some delays may cour due to undorsteen technicalities.
72	5	(1) Compliance/Reg ulatory	Legal challenges or query uson any of the Interventions conference of the Interventions (excluding judicial review) that leads to delays or extra costs	sould an intervention / propriements (scheme fall under rome form of legal or challenge or investigation, its likely additional time and resource will be required to undertake associated work. Sethernal additional legal assistance could also be required. On the other hand, a project may need to look required, and the other hand, a project may need to look and regally resolving and unforcesen save to proceed. The also possible that are then means that all are then means that all are affected.	Possible	Serious	6	260,000.00	Y - for costed impact post-miligation	B - Fairly Confident	*Consult early on with the legal, planning and network performance to userfully potential issues them random these manufactures are represented in the potential issues them random these milligate if possible. *Faruer IRO making process is followed to the letter of the late of milligate against any stabutory continences (Isson learni form Beach SI)	£0,0£	00 Possible	Minor	230,000.00	3	si	Use of CRP could include but is not limited to additional films, labour, works and utility costs to accommodate	06/07/2021	Gillan Howard, Transport & Public Realm Projects	Kristian Tumer, Transport & Public Realm Projects		15/2/24 - financial figures reduced. It is unlikely that any form of maningful legal challenge will take place against the remaining ETOs and proposed TMOs, and standard proposed TMOs, and standard will help miligate against the possibility.
3	5	(3) Reputation	Issue(s) with external engagement and buy-in, potentially at the consultation stage, including any perceived or actual negative impacts, lead to additional resources being required to compensate	Further time and therefore resource may be required if the interventions / experimental schemes delivered don't meet the stokeholder's expectations. It possible that as a result of this, changes to the interventions / experimental schemes may also be required.	s Possible	Serious	6	£30,000.00	Y - for costed impact post-mitigation	B - Fairly Confident	* Early-as-possible identification and engagement with key stakeholiders where possible. * Proactive external comms to inform stakeholders as early as possible.	£0,0£	00 Possible	Minor	£12,000.00	3		Use of CRP could include but is not limited to additional staff time and increased external consultants costs	06/07/2021	Gillian Howard, Policy and Projects	Kristian Turner, Policy and Projects		15/2/24 - Engagement with businesses, occupiers, residents, street users and other actively interested stakeholders (refer to PS comms strotegy) exploiting what's happening and why is best placed to miligate against negative reactions to the interventions / experimental schemes.
4	5	(4) Contractual/Part nership	Issue(s) with internal engagement and buy-in, including any perceived or actual negative impacts, lead to additional resources being required to compensate	Further time and therefore resource may be required if the interventions / experimental schemes delivered either don't meet the stokeholdus possible that as a result of this, changes to the interventions / experimental schemes may also be required.	Unlikely	Minor	2	£15,000.00	Y - for costed impact post-milligation	B - Fairly Confident	* Early-as-possible identification and engagement with key stakeholders where possible. * Proactive internal comms to inform stakeholders as early as possible.	£0,0	00 Unlikely	Minor	£5,000.00	2		Use of CRP could include but is not limited to additional staff time and increased external consultants costs	06/07/2021	Gillian Howard, Policy and Projects	Kristian Turner, Policy and Projects		(as abowe)