	Duntant Naur	Temple Avenue improvements					PM's overall	CKY requested			Average 4.7					Open Risks 6						
	rroject name: oject identifier:	iempie Avenue	improvements						750,000	this aatoway				Average			3.7			•	6	
nique pi neral risk cl						lotal	estimated cost	L	750,000	Total CRP used to Mitigation actions	L	_	Averag	e mitigated			3.7	Ownership		Closed Risks	0	
nerai lisk ci	In line with corporate	The Officers specific description of the	If the risk is realised and becomes an	Likelihood	of the risk should it	calculate	the potential financial cost to		Not all risk estimations are comparable,	The actions or approach which	The cost of the	Likelihoo	d Impact of the	The revised 'costed	calculate			Ownership	The department who	The stakeholder who	If risk has	Free comment section
C Gatewa	Category	Description of the Risk	Risk Impact Description	Likelihood Classificat n pre- mitigation	io Classificatio n pre-	Risk score		Costed Risk Provision requested Y/N	Confidence in the estimation	Miligaling actions	Mitigation cost (£)	Classific	od Impact at Classifica ion post- mitigation	impact post- mitigation (£)	Post- Mitiga tion risk score	CRP used to date	Use of CRP	Date raised	Named Departmental Risk Manager/ Coordinator	Risk owner (Named Officer or External Party)	Date Closed OR/ Realised & moved to Issues	Comment(s)
2	(10) Physical	Project impacted by nearby construction sites.	There is a possibility that the project programme could be impacted by development activity in the area, due to its proximity to sites currently under construction.	Unlikely	Minor	2	£0.03			Keep in regular contact with stakeholders and planning colleagues and be informed of any changes to development activity.	0.03	D Likely	Minor	20.00	4	£0.00		5/16/2024	Environment Dept	Maria Herrera		
2	(10) Physical	A delay in establishing vehicular servicing and parking needs in the area.	To deliver the full scope of benefits the project a traffic assessment is required of the parking, loading/unloading, and servicing needs of the area. If this wasn't completed, the project is unable to progress with a feable design.	Unlikely	Serious	4	£0.00	N		City officers have undertaken an initial desktop assessement of the current provision of parking and servicing needs. This information will be progress further at the next stage, alongsde engagement with stakeholders.	£0.01	D Unlikely	Minor	£0.00	2	£0.00		5/16/2024	Environment Dept	Maria Herrera		
2	(1) Compliance/Re gulatory	Traffic orders for review of parking and loading are not successfull.	Submission of traffic orders is required to adjust the parking provision in the area and create spaces for greening and an enhanced environment.	Possible	Serious	6	£0.00	N		Undertake early traffic data to asses options to relocate parking bays. Engage with local stakeholders to review provision and meet local demand.	£0.0£) Likely	Minor	£0.00	4	£0.00		5/16/2024	Environment Dept	Maria Herrera		
2	(5) H&S/Wellbeing	Noisy Works could delay the project due the site being next a residential cluster.	Noisy Works could generate complaints from local occupiers and residents and delay the programme.	Likely	Minor	4	£0.00	N		All noisy works times will be agreed with Environmental Health Officers and communicated with local occupiers. Flexibility is also built in to allow for these times to be altered accordingly.	20.03	D Possible	Minor	£0.00	3	£0.00		5/16/2024	Environment Dept	Maria Herrera		
2	(4) contractual / partnership	Stakeholder support is not secured.	The project includes the deliveyr of new public spaces, introduiton of greenery through a review of current parking and loading provision.	Possible	Serious	6	20.02	N		The Col. team will undertake close consultatio with local occupiers to ensure their needs are accounted for as well as the needs to the functionality of the streets.	£0.0£) Possible	Serious	£0.00	6	£0.00		5/16/2024	Environment Dept	Maria Herrera		
2	(2) Financial	Additional funding is not secured and the project scope needs to be reduced.	Additional funding is yet to be secured to deliver all of the aspirations for the project.	Possible	Serious	6	£0.00	N		The greening elements can be delivered with the current project budget, however if additional funding is not secured, the project could be scaled and other accessibility improvements would not be feasible.	£0.01	D Possible	Minor	£0.00	3	£0.00		5/16/2024	Environment Dept	Maria Herrera		
																£0.00						