Committees:	Dates:
Corporate Projects Board - for decision	08 October 2025
Community & Children's Services Committee - for decision	10 November
Desirate and Desarrant Oak Occupation	2025
Projects and Procurement Sub-Committee - for information	18 November
	2025
Subject:	Gateway 2:
York Way Estate Lift, Lift Lobby and Stairwell Refurbishment	Project Proposal
and Upgrade Works	Regular
Unique Project Identifier	
Unique Project Identifier:	
PV ID confirmed post CPB via PMO.	
Report of:	For Decision
Director of Community & Children's Services	
Report Author:	
Neil Clutterbuck, Project Manager	

PUBLIC

Recommendations

Next steps an requested decisions	Project Description: Refurbishment and upgrade of lifts, all lift lobbies and stairwells within Kinefold, Penfields and Lambfold Houses on the York Way Estate.
	Next Gateway: Gateway 3/4 - Options Appraisal (Regular)
	Next Steps: Undertake a procurement exercise to engage consultants to assist in the development of the project specification and overseeing CDM 2015(Construction Design & Management) and Principal Designer duties.
	Requested Decisions:
	 That budget of £60,000 is approved for consultant fees to reach the next Gateway. Not the project budget of £60,000(excluding risk) Note the total estimated cost of the project at £3,000,000 (excluding risk); That a Costed Risk Provision of £0 is approved (to be drawn down via delegation to Chief Officer).
2. Resource requirements reach next Gateway	to

	Item	Reason	Funds/ Source of Funding	Cost (£)	
	Staff Costs	Internal Project Management	HRA Capital	10,000	
	Consultants Fees	Specialist Lift Consultancy, CDM, HRB applications.	HRA Capital	50,000	
	Total			60,000	
		rovision request tisk Register – Ap		Sateway: £0 ((as
3. Governance	Community and Children's Services				
arrangements	Peta Caine, Assistant Director Housing Services				
	 Housing I 	Programme Board	t		

Project Summary

4. Context	1.The six residential lifts that service Penfields, Kinefold and Lambfold Houses on the York Way Estate have exceeded their recommended life span and require upgrading and refurbishment. All lift lobbies within the three blocks are in a poor state of repair and require refurbishment and the stairwells require decorating to bring them up to the expected standard.
	2. The existing lifts suffer regular breakdowns and require refurbishment and upgrading and brought to a modern standard. The tiles in the lift lobbies are stained, broken and falling off and need replacing. All the recent heating upgrade works, and new development has left the stairwells looking tired and in urgent need of redecoration.
	3. A holistic approach to the refurbishment and upgrade work is required looked at bring the buildings to above the compliancy standard.
5. Brief description of project	1.Employ specialist lift consultant to assess and obtain a full list of costed options for carrying out all necessary, and desired refurbishment work and a consultant to undertake Principal Designer (Building Regulations) duties which include the submission of a High-Risk Building (HRB) application.
	2.Draw up works specifications, carry out procurement exercises and have the works undertaken.

6. Consequences if project not approved	1. The identified areas of the buildings need stair and lighting repairs as matters of urgency and need to be undertaken as soon as possible.
	2. The City's assets would continue to degrade over time and would require more extensive and expensive works to address this.
7. SMART project objectives	The complete refurbishment of the communal areas to achieve and surpass compliancy. All areas are refurbished to the high standards required, including new, modern lifts. Works are managed to minimise disruption to residents and impact on the general public and wider public realm. Resident satisfaction above City's corporate targets.
8. Key benefits	Greatly improve the conditions for the existing residents, Leaseholders and Tenants bringing the areas in line with the new development and reduce the chance of any health and safety issues and reduce lift outages.
	Extend the life expectancy of our assets.
	Bring all lifts to a modern standard.
9. Project category	7a. Asset enhancement/improvement (capital)
10. Project priority	A. Essential
11. Notable exclusions	Shepherd House ion the York Way Estate is not served by residential lifts and is excluded from the project.

Options Appraisal

12. Overview of	1.Total	refurbishment	of	the	lifts	and	lift	lobbies,	and
options	redecor	ation of the stair	well	S.					
Options	2.Esser	ntial repairs and	re-til	le the	lift lo	bbies.			
	3.Esser	ntial Repairs only	<i>'</i> .						

Project Planning

13. Delivery period and key dates	Overall project: Appoint Consultants: November 2025 Options Appraisal: April 2026 Tender: Summer 2026 Appoint Contactor: Autumn 2026 Start works: Spring 2027
	Key dates: Gateway 3/4 April 2026
	Other works dates to coordinate: None
14. Risk implications	Overall project risk: Medium

	A High-Risk Building application is required but cannot be submitted until the contractor and all sub-contractors are in place, due to in-depth information required. This will almost definitely cause a delay. Works may be more expensive than anticipated.
15. Stakeholders and consultees	1.Members (via committee) 2.Estate staff and DCCS officers 3.Residents 4.Other City Staff (Corporate Energy Team, Chamberlains, Town Clerks, Building Control, City Procurement)

Resource Implications

16. Total estimated	Likely cost range (excluding r	0,000 to £3,000,000		
cost	Likely cost range (including risk): £2,500,000 to £3,200,000			0,000
17. Funding strategy	Choose 1:	Choose 1:		
	All funding fully guaranteed	Mixture - some internal a some external funding		al and
	Funds/Sources of Funding		Cost (£)	
	HRA Capital		2,360,000	
	Long leaseholder contributions		640,000	
				-
				-
				-
			0.000.000	=
	Total 3,000,000]
	These works form part of the overall £205m HRA major works programme. The total funding of the programme (including optimism bias) is subject to agreement of the Court of Commom Council. However initial projects in the programme such as the York Way Lifts refurbishment are affordable within the projections of internal borrowing capacity of the HRA of up to £35m.			luding urt of amme within
18. Investment appraisal	The condition of the blocks will repairs are not done as a process repairs. Whist undertaking repairs it massess what other works can be to access external funding for the	oject, nece akes good done at the	ssitating incre business sen	eased ise to
19. Procurement strategy/route to market	An open market tender to be und Procurement department.	dertaken by	City of Londo	n

20. Legal implications	Long leaseholders will need to be consulted about the costs of the works.
21. Corporate property implications	None
22. Traffic implications	When works are on site, the contractor will liaise with estate and market staff at a local level to ensure proper traffic management.
23. Sustainability and energy implications	Discussions with the Energy team are ongoing to determine if the limited energy saving elements of the project can have their costs funded by CAS.
24. IS implications	None
25. Equality Impact Assessment	A test of relevance will be carried out to assess if an equality impact assessment is necessary.
26. Data Protection Impact Assessment	The risk to personal data is less than high or non-applicable and a data protection impact assessment will not be undertaken.

Appendices

Appendix 1	Project Briefing
Appendix 2	Risk Register

Contact

Report Author	Neil Clutterbuck
Email Address	Neil.clutterbuck1@cityoflondon.gov.uk
Telephone Number	07712234438