

City of London: Projects Procedure Corporate Risks Register

Project Name:	City Greening & Biodiversity: Fann Street	PM's overall risk rating:	Medium	CRP requested this gateway	£ 25,000	Average unmitigated risk score	7.1	Open Risks	8
Unique project identifier:	12332	Total estimated cost (exc risk):	£ 341,000	Total CRP used to date	£ -	Average mitigated risk score	5.2	Closed Risks	11

General risk classification										Mitigation actions							Ownership & Action						
Risk ID	Gateway	Category	Description of the Risk	Risk Impact Description	Likelihood Classification pre-mitigation	Impact Classification pre-mitigation	Risk score	Costed impact pre-mitigation (£)	Costed Risk Provision requested Y/N	Confidence in the estimation	Mitigating actions	Mitigation cost (£)	Likelihood Classification on post-mitigation	Impact Classification post-mitigation	Costed impact post-mitigation (£)	Post-Mitigation risk score	CRP used to date	Use of CRP	Date raised	Named Departmental Risk Manager/Coordinator	Risk owner (Named Officer or External Party)	Date Closed OR/Realised & moved to issues	Comment(s)
R1	5	(10) Physical	Extended excavation works to minimise tree root damage	Changes to construction methods and programme	Likely	Serious	8	£20,000.00	Y - for mitigation costs	B - Fairly Confident	To prevent the need for manual excavation the term contractor will apply the recommended use of machinery to remove marstanding. 1.5 tonne digger positioned facing the existing trees with the back towards the carriageway. Working backwards, using a 450mm smooth-edged bucket, pulling backwards away from the trees. These works will be supervised by an arborist who will ensure methods are followed and impacts to tree roots are minimised.	£15,000.00	Possible	Serious	£0.00	6	£0.00	Includes but not limited to the following: Extended day works fees for hand digging excavations	02/10/2025	Ben Bishop	Ian Hughes		
R3	5	(10) Physical	Delays to the procurement of materials	Impact to programme and costs	Possible	Serious	6	£10,000.00	Y - for mitigation costs	B - Fairly Confident	Discuss the procurement route with the Term Contractor and Highways team to ensure orders are placed on time and avoid unnecessary delays. Delays in procurement may expose the project to cost inflation, increasing material and labour costs, which impact the scope, budget and schedule.	£3,000.00	Likely	Minor	£0.00	4	£0.00	Includes but not limited to the following: Agreed a methodology and programme revision with Highways team to ensure some storage of some quantities of standard materials to reduce burden of RPI increases	02/10/2025	Ben Bishop	Ian Hughes		
R6	2	(4) Contractual/Partnership	Cost escalation as a result of inflation or other factors	Increase in total estimated project cost impacting project scope	Likely	Serious	8	£10,000.00	Y - for mitigation costs	B - Fairly Confident	A costed risk provision has been included in the CRP to cover this risk. If the project is delayed, it could increase cost including the annual RPI uplift on the schedule of rates.	£4,000.00	Possible	Serious	£0.00	6	£0.00	Includes but not limited to the following: Cover contingency costs of extended programme. Inflated materials costs. Staff and contractor costs.	03/10/2025	Ben Bishop	Ian Hughes		
R17	4	(3) Reputation	Planting delay	Construction programme is delayed and goes beyond expected window leading to delay in final planting.	Possible	Major	12	£5,000.00	Y - for mitigation costs	A - Very Confident	City Garden's team will plant up a temporary bedding display until Autumn 2026	£3,000.00	Possible	Minor	£0.00	3	£0.00			Ben Bishop	Ian Hughes		