

What we have achieved this week

Main Works

Beech Gardens, above Beech Street Tunnel, refer to Phasing Plan Rev. A area 1

Continuation of cleaning of tiles.

Re-commence removal of screed and tiles.

Re-commence preparation of the deck ready for waterproofing works.

Re-commence installation of waterproofing works.

Bryer Court & Pond, refer to Phasing Plan Rev. A area 2

Continuation of cleaning of tiles.

Re-commence removal of screed and tiles.

Beech Gardens, refer to Phasing Plan Rev. A area 3

Continuation of the removal of screed and tiles.

Re-commence preparation of the deck ready for waterproofing works.

John Trundle Court, refer to Phasing Plan Rev. A area 4

Continuation of the removal of rainwater outlets.

Continuation of the installation of new rainwater outlets.

Continuation of the installation of the insulation layer.

Continuation of the waterproofing layer.

Continuation the removal of tile and screed layers.

White Lyon Court

Continuation of the removal of tile and screed layers.

Continuation of the installation of new rainwater outlets.

Commencement of the installation of the insulation layer.

What is planned for next week

Main Works

Beech Gardens, above Beech Street Tunnel, refer to Phasing Plan Rev. B area 1

Continuation of the installation of new movement joints.

Continuation of cleaning of tiles.

Continuation of the installation of waterproofing layer.

Bryer Court & Pond, refer to Phasing Plan Rev. B area 2

Continuation of cleaning of tiles.

Continuation of the removal of screed and tiles.

Beech Gardens, refer to Phasing Plan Rev. B area 3

Continuation of the removal of tile and screed layers.

(noisy works but on the other side of the structural movement joint from Bryer Court)

Continuation of the preparation of the deck ready for the installation of the insulation layer.

John Trundle Court, refer to Phasing Plan Rev. B area 4

Continuation of the installation of new rainwater outlets.

Continuation of the installation of the insulation layer

using bitumen cold applied adhesive.

Continuation of the waterproofing layer.

White Lyon Court

Completion of the removal of tile and screed layers.

Continuation of the installation of new rainwater outlets.

Continuation of the installation of the insulation layer.

Delivery of insulation materials Wednesday 20th August 7pm-9pm

Saturday working commencement date 2nd August 2014 for 7 weekends, locations to be advised in advance.

No Saturday working August 23rd due to Bank Holiday weekend

What is planned for the next few weeks beyond that

Main Works

Beech Gardens, above Beech Street Tunnel, refer to Phasing Plan Rev. B area 1

Re-commence screed and tiling activities.

Bryer Court & Pond, refer to Phasing Plan Rev. B area 2

Reinstatement of deck in area where smoke vent removed.

Structural assessment of further smoke vents for possible removal.

Continuation screed and tiling activities.

Beech Gardens, refer to Phasing Plan Rev. B area 3

Continuation of the preparation of the deck ready for the installation of the insulation layer.

Continuation of the installation of the insulation layer.

Continuation of the installation of the waterproofing layer.

John Trundle Court

Continuation of the installation of the insulation layer.

Continuation of the waterproofing layer.

Commencement of screed and tiling activities.

Continuation of the removal of tile and screed layers.

Commencement of the waterproofing layer.

Commencement of screed and tiling activities.

Saturday working commencement date 2nd August 2014 for 7 weekends, locations to be advised in advance.

No Saturday working August 23rd due to Bank Holiday weekend.

Next Resident Meeting – Wednesday 3 September Residents' Meeting Room BEO at 7.00pm