

Crossrail-Related Urban Realm Schemes

Summary of Schemes and Status

Crossrail Reinstatement Projects	Estimated Cost	Approved Funding	Funding Source	Status
Farringdon East	£2.5M	£2.7M	Crossrail	All funds and approvals in place. Initial construction phase June-November 2018. Remaining construction late 2019.
Liverpool Street	£2.4M	£2.4M	Crossrail	Detailed design and legal agreements nearing completion. Projected Initial construction phase Autumn 2018 -Winter 2019. Remaining construction late 2019-mid 2020
Moorgate/Moorfields	£2.3M	£2.3M	Crossrail	Completion of detailed design and legal agreements on hold pending resolution of shallow utilities issue on Moorgate. Projected dates for construction of Moorfields South and Central plus Moor Place construction Winter 2018 - Winter 2019. Moorgate Central, mid-2019.
Wider Area Schemes	Estimated Cost	Approved Funding	Funding Source	Status
Moorfields North	£1.4M	£218K	S106, 72 Fore St	Preferred design identified by officers. G3 report required.
Moorgate North and South	£1.9M			Preliminary analysis undertaken
Finsbury West	£0.4M	None	N/A	Preliminary analysis undertaken
Liverpool Street East	Too early to say	£213K	S106, 150 Broadgate	Preliminary analysis undertaken