

GOLDEN LANE ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																																															
						2017/18												2018/19												2019/20												2020/21											
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4		
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
INVESTMENT PROGRAMME	H18	Great Arthur House - Replacement windows and cladding	£8,700,000	£8,511,920	practical completion	<div></div>																																															
	H21	Lift Refurbishment	£1,300,000	£1,002,010	works complete	<div>LOW RISE BLOCKS</div>																																															
	H16	Golden Lane - Heating Replacement (Phase 1 - All blocks excluding Crescent/Cullum)	£465,000	£408,583	on site	<div>LOW RISE BLOCKS</div> <div>GT, ART</div>																																															
	H5	Decent Homes - Phase II (multiple estate programme)	£625,400	£12,000	on site	<div>ELEC TESTING</div> <div>OTHER ESTATES</div> <div>GOLDEN LANE</div>																																															
	H14	Golden Lane - Concrete Testing & Repairs (all blocks exc. Cullum Welch)	£1,050,000	£396,647	on site	<div>REPAIRS CONTRACT</div>																																															
	H15	Cullum Welch House - Concrete Balustarde Replacement & Concrete Repairs	£650,000	£101,104	works to be re-tendered	<div>ON SITE GOLDEN LANE</div>																																															
	H20	Redecorations (Int & Ext - in conjunction with Avondale Square, York Way & Middlesex St Estates)	£280,305	£108,805	on site	<div>MULTI ESTATE PROGRAMME - SCHEDULING OF ESTATES TBD</div>																																															
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£560,000	£4,278	post-tender consultation	<div>2020</div>																																															
	H17	Golden Lane - Heating Replacement (Phase 2 - Crescent House & Cullum Welch House)	£2,000,000	£13,600	options appraisal	<div></div>																																															
	H40	Window Refurbishment/Replacement (All blocks excluding reclad sections of Great Arthur House)	£8,400,000	£18,335	procurement of design team	<div></div>																																															
	H41	Great Arthur House - Front Door Replacement	£675,000	£0	options appraisal	<div></div>																																															

MIDDLESEX STREET ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
						2017/18												2018/19												2019/20												2020/21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
INVESTMENT PROGRAMME	H22	Concrete Testing & Repairs	£160,000	£35,560	on site																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

AVONDALE SQUARE ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																																															
						2017/18												2018/19												2019/20												2020/21											
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4														
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M												
INVESTMENT PROGRAMME	H6	Decent Homes Avondale - Phase II	£723,100	£350,673	main programme closing																																																
	H20	Redecorations (multiple estate programme)	£607,150	£17,650	on site on other estates																																																
	H38	Landlords & Tenants Electrical Testing - Phase II (multiple estate programme)	£250,000	£82,236	on site																																																
	H43	Decent Homes Harman Close	£980,000	£0	appointment of contractor																																																
	H1	Avondale Square - Window Overhaul	£161,500	£3,000	appointment of contractor																																																
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£560,000	£4,278	post-tender consultation																																																

- works delivery baseline (as forecast November 2017)
- works on site/complete
- works programmed (current forecast)
- testing/preparatory/offsite works
- programme slippage from previous report (length of arrow denotes length of delay)
- programme brought forward from previous report (length of arrow denotes extent)

SOUTHWARK/WILLIAM BLAKE ESTATES INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																																			
						2017/18												2018/19								2019/20								2020/21							
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4		
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
INVESTMENT PROGRAMME	H2	CCTV (William Blake)	£23,301	£16,900	works complete																																				
	H5	Decent Homes - Phase II (Southwark as part of multiple estate programme)	£1,270,000	£385,430	on site																																				
	H38	Landlords & Tenants Electrical Testing - Phase II (multiple estate programme)	£250,000	£82,236	on site																																				
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£560,000	£4,278	post-tender consultation																																				
	H10	Door Entry (William Blake in conjunction with Dron House)	£100,000	£0	procurement																																				
	H39	Window Replacements & External Redecorations (Pakeman, Stopher, Sumner & William Blake)	£3,330,000	£24,240	procurement of design team																																				

HOLLOWAY ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
						2017/18												2018/19												2019/20								2020/21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1		Q2		Q3		Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
INVESTMENT PROGRAMME	H36	Electrical Rewire (Tenanted Flats)	£225,000	£171,224	works complete																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

YORK WAY ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
						2017/18												2018/19												2019/20												2020/21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
						Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
						A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J	A	M	J

- works delivery baseline (as forecast November 2017)
- works on site/complete
- works programmed (current forecast)
- testing/preparatory/offsite works
- programme slippage from previous report (length of arrow denotes length of delay)
- programme brought forward from previous report (length of arrow denotes extent)

SYDENHAM HILL ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																													
						2017/18				2018/19				2019/20				2020/21																	
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4														
						A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
INVESTMENT PROGRAMME	H5	Decent Homes - Phase II (multiple estate programme)	£173,315	£14,436	on site	ELEC TESTING				SYD H																									
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£560,000	£4,278	post-tender consultation									MULTI ESTATE PROGRAMME - SCHEDULING OF ESTATES TBD																					
	H39	Window Replacements & External Redecoration (Multiple Estates Excl. Golden Lane)	£700,000	£24,240	procurement of design team					DETAILED DESIGN & PLANNING				MULTI ESTATE PROGRAMME TBD																					

SMALL ESTATES (DRON, WINDSOR, ISLEDEN) INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2018

WORKS TYPE	REF	PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	TIMELINE																													
						2017/18				2018/19				2019/20				2020/21																	
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4														
A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
INVESTMENT PROGRAMME	H5	Decent Homes - Phase II (Dron & Windsor as part of multiple estate programme)	£686,216	£412,512	windsor & dron complete	ELEC TESTING				WIN. & DRON																									
	H38	Landlords & Tenants Electrical Testing - Phase II (multiple estate programme)	£350,000	£82,236	on site																														
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£560,000	£4,278	post-tender consultation									MULTI ESTATE PROGRAMME - SCHEDULING OF ESTATES TBD																					
	H10	Door Entry (Dron House in conjunction with William Blake)	£100,000	£0	procurement					SURVEY																									
	H39	Window Replacements & External Redecoration (Dron & Windsor)	£2,000,000	£24,240	procurement of design team					DETAILED DESIGN & PLANNING								MULTI ESTATE PROGRAMME TBD																	

- works delivery basline (as forecast November 2017)
- works on site/complete
- works programmed (current forecast)
- testing/preparatory/offsite works
- programme slippage from previous report (length of arrow denotes length of delay)
- programme brought forward from previous report (length of arrow denotes extent)