APPENDIX 4: FINANCE TABLES

Table 1: Spend to Date - 16800316: Cursitor Street Improvements			
Description	Approved Budget (£)	Expenditure (£)	Balance (£)
PreEv Env Serv Staff Costs	2,000	8,053	(6,053)
PreEv P&T Staff Costs	8,000	7,995	5
TOTAL	10,000	16,048	(6,048)

Table 2: Spend to Date - 16800315: Breams Buildings R&E S106			
Description	Approved Budget (£)	Expenditure (£)	Balance (£)
PreEv Env Serv Staff Costs	5,000	4,113	887
PreEv P&T Staff Costs	18,000	18,664	(664)
PreEv P&T Fees	17,000	6,080	10,920
TOTAL	40,000	28,857	11,143

Table 3: Revised Budget to reach next Gateway - Cursitor Street Improvements			
Description	Approved Budget (£)*	Resources required to reach next Gateway (£)	Revised Budget to next Gateway (£)
Env Serv Staff Costs	8,053	34,999	43,052
P&T Staff Costs	7,995	26,600	34,595
Open Spaces Staff Costs	ı	5,300	5,300
Traffic Orders	-	2,750	2,750
Env Servs Works	1	177,430	177,430
Open Spaces Works	ı	18,520	18,520
Utilities	-	65,000	65,000
Highways Maintenance	-	9,000	9,000
Open Spaces Maintenance	-	14,000	14,000
Cleansing Maintenance	-	2,000	2,000
TOTAL	16,048	355,599	371,647

^{*} Subject to Members approval of Recommendation 3

Table 4: Revised Budget to reach next Gateway - Breams Buildings R&E S106			
Description	Approved Budget (£)*	Resources required to reach next Gateway (£)	Revised Budget to next Gateway (£)
Env Serv Staff Costs	4,113	13,550	17,663
P&T Staff Costs	18,664	12,000	30,664
Open Spaces Staff Costs	ı	1,600	1,600
P&T Fees	6,080	1,600	7,680
Env Servs Works	-	44,748	44,748
Open Spaces Works	1	1,764	1,764
Utilities	-	2,000	2,000
Commuted Maintenance	-	3,000	3,000
TOTAL	28,857	80,262	109,119

^{*} Subject to Members approval of Recommendation 4

Table 5: Funding Sources		
Description	Amount (£)	
S106 - Chancery Lane 25-32 - LCE -		
11/00426/FULMAJ	132,693	
S106 - Chancery Lane 25-32 -		
Transportation - 11/00426/FULMAJ	39,808	
S106 - Chancery Lane 40-45 - LCE -		
07/00735/FULL	20,512	
S106 - Chancery Lane 40-45 -		
Transportation - 07/00735/FULL	525	
S106 - New Street Square - LCE - 03-		
5027C	39,395	
S106 -Rolls and Arnold Buildings - LCE -		
06/01060/FULL	31,664	
S106 -Rolls and Arnold Buildings -		
Transportation - 06/01060/FULL	19,469	
S106 - New Fetter Lane 12-14 -		
08/00778/FULMAJ	196,699	
TOTAL	480,766	