	Fig. 1		Î	ANNEX B
CAPITAL PROJECTS Responsible officer is the Director of Community and Children's Services	Final Agreed Budget 2011/12 £'000	Actual 2011/12 £'000	Variance (Underspend)/ Overspend	Comments on variations exceeding £50,000
	2 000	2000		
Avondale Square Estate				
Roof Works	30	0	(30)	
Door entry	21	0	(21)	
Estate Lifts	672	494	, ,	Delay in starting due to site set up taking longer than anticipated
Right to Buy - Buybacks	328	328	0	, taming to the state of the s
Colden Lana Fatata				
Golden Lane Estate	405	40	(4.40)	Languagina da pagaint caphita at fallaccia a O.I.F.C. associates
Window/ Cladding - Gt Arthur House	165	16		Longer time to appoint architect following OJEC procedures.
Kitchens and Bathrooms	23	20	(3)	
Holloway Estate				
Kitchens and Bathrooms	3	9	6	
Affordable Housing Infill	322	230	(92)	Contingency sum not used plus a planning delay.
l			, ,	
Isleden House				
Refurbishment	0	(20)	(20)	
Kitchen Conversion	0	` a´	ì s	
	-			
Middlesex Street Estate				
Refurbish Windows and Doors	15	71	56	Additional works needed to be carried out.
Kitchens and Bathrooms	10	29	19	
Affordable Housing S106	107	561	454	
				This project has now been rephased to take account of work starting earlier and speedier than originally forecast.
Southwark Estate				
Door Entry - Sumner Buildings	90	0	(90)	Delay due to planning issues.
Door Entry - Southwark Estate	92	4		Delay due to planning issues.
Bool Entry - Goddiwark Estate	02	7	(66)	boldy due to planning locates.
Sydenham Hill Estate				
Windows Renewal - Lammas Green	56	12	(44)	
Kitchen Conversion - Mais House	140	0		Building control approval delays
York Way Estate				
Kitchens and Bathrooms	3	31	28	
<u>General</u>				
				Full provision was included for the payment to Berkley Homes in 2011/12, when in fact payment is made on
Bridge Master's Car Park	299	0	(299)	achievement of key milestones which will be achieved in 2012/13 & 2013/14
Decent Homes Central Heating	95	34		Lower take up from tenants
Decent Homes Kitchens and Bathrooms	201	61		Priority given to other schemes has resulted in slippage into 2012/13
			` ′	Some of the replacement of boilers was carried out during the service contract plus priority given to other schemes
Decent Homes Boilers	300	115	(185)	has resulted in slippage into 2012/13.
Total	2,972	1,998	(974)	