SWIMMING -	
Access, Safety &	Z
Security	

Lead

Improved safety, access and security Edwin Edwin

Outcome

Edwin Birch/Richard Chamberlain (C. Surveyors)
Stefania Horne/ Paul Maskell (HH)





Date of Report: 27 September 2022 Phase: Detailed Design

ŀ	Highlights Next Steps			
Ľ		•	Metrics	Status
•	Stage 4 design complete with final review underway of the Stage 4 Cost Report	RIBA Stage 4 - Sign off –		
•	Tender pack being compiled. The tender is planned to be launched W/C 12th September and	September.	D -1	
	running for six weeks with a two weeks moderation period planned.		Budget	G
•	Planning submission – Following direct external stakeholder comments to Camden Council, a	Tender – September-		
	number of queries have been responded to. Camden have indicated that they are on	November.	Schedule	
	programme to complete the officer recommendation and be put to the members panel in			A
	(September / October / November) for approval	Gateway 5 Report -	Risk	
•	Communications workshop held to update the current strategy and discuss next steps	November. (Via Delegated	KISK	A
L	Looking ahead: Authority submitted in			
•	Tender period and further stakeholder engagement	October)		

Risks and Issues	Reasons for RAG Status
------------------	------------------------

Key Risks

- 1. Planning process delays due to objections
- 2. Cost increases due to market conditions and inflation
- 3. Corporate review of capital projects
- 4. Work sequence & access restriction changes

- 1. Project schedule has been slightly delayed, however is expected to be delivered within the planned timescales and budget.
- 2. Risk is Amber due to the Corporate Project Review.