PH Athletics Track Surface Reconstruction

Outcome Lead

Undertake a full re-surfacing of the 8-lane Parliament Hill Athletics Track & associated infrastructure (i.e., LED floodlighting) to obtain UKA "TrackMark" certification.

Stefania Horne / Declan Gallagher (HH)





Date of Report: 31 March 2023 Phase: Final Design / Pricing

Highlights Next Steps Metrics Status Track Surface Option 1: Non-porous Sandwich System approved. Submit planning application Floodlighting Option 1: 10 x 18m masts in new positions elected as preferred option (subject to planning). Gateway 5 approval end April Budget Main Contractor site investigations and surveys complete i.e., Topo, Core samples. Commence on site early June G Electrical testing and site inspection anticipated 19th April 2023. Design and specification with main contractor for design finalisation and pricing. Track engagement event – 24/03/23 – well received feedback from locals, track users and stakeholders Schedule generally. Due to submit planning application early April-23. Risk

Key Risks/Issues:

Risks and Issues

- 1. Project Programme and Gateway Process timescales are very tight due to the seasonal nature of the works and scheduled events.
- 2. Unexpected cost increases (inflation) / unavailability of materials.
- 3. Unexpected fees / Surveys and or additional works following survey results.

Reasons for RAG Status

- 1. Until we reach Gateway 5, overall risk is Amber.
- Risk and Programme are Amber due to the tight programme and "weather window" for construction works, planning consent still to be obtained, and awaited survey results which may influence works required and sequencing.