Appendix 2 Finance tables

| Table 1: Spend to Date - 16800068: Beech St Transport Imrpovements | | | |
|--|---------------------|-----------------|-------------|
| Description | Approved Budget (£) | Expenditure (£) | Balance (£) |
| PreEv Fees | 15,000 | 15,000 | - |
| PreEv P&T Staff Costs | 13,500 | 13,500 | - |
| DBE Structures Staff Costs | 1,500 | - | 1,500 |
| Env Servs Staff Costs | 10,499 | 10,498 | 1 |
| P&T Staff Costs | 353,044 | 352,689 | 355 |
| P&T Fees | 232,636 | 196,888 | 35,748 |
| TOTAL | 626,179 | 588,574 | 37,605 |

| Table 2: Spend to Date - 16100423: Beech St Transport Imrpovements | | | |
|--|----------------------|-----------------|-------------|
| Description | Approved Budget (£)* | Expenditure (£) | Balance (£) |
| Env Servs Staff Costs | 85,016 | 74,018 | 10,998 |
| Legal Staff Costs | 60,000 | 56,188 | 3,812 |
| P&T Staff Costs | 576,250 | 531,936 | 44,314 |
| P&T Fees | 449,147 | 348,573 | 100,574 |
| Traffic Mitigation | 60,000 | 46,400 | 13,600 |
| Works | 37,879 | 37,878 | 1 |
| Purchases | 214,240 | 162,452 | 51,788 |
| Cost Risk Provision | 71,161 | - | 71,161 |
| TOTAL | 1,553,693 | 1,257,445 | 296,248 |

| Table 3: Spend to Date - 16800355: Beech Street (SRP) | | | |
|---|---------------------|-----------------|-------------|
| Description | Approved Budget (£) | Expenditure (£) | Balance (£) |
| P&T Staff Costs | 20,490 | 20,475 | 15 |
| Architects Fees | 30,000 | 30,000 | - |
| Cost Consultant | 10,000 | 10,000 | - |
| M&E Consultant | 9,700 | 9,700 | - |
| Plan/Heritage Fees | 5,000 | 5,000 | - |
| Project Management | 10,000 | 10,000 | - |
| Retail Assessment | 10,000 | 10,000 | - |
| Structural Fees | 10,000 | 10,000 | - |
| TOTAL | 105,190 | 105,175 | 15 |

| CRAND TOTAL | 2 205 062 | 1 051 104 | 222.000 |
|-------------|-----------|-----------|---------|
| GRAND TOTAL | 2,285,062 | 1,951,194 | 333,868 |

| Table 4: Revised budget - Beech St Transport Imrpovements | | | | |
|---|---------------------|--|------------------------------------|--|
| Description | Approved Budget (£) | Adjustments required to reach next Gateway (£) | Revised Budget to next Gateway (£) | |
| 16800068: Beech St Transport Imrpovements | | | | |
| PreEv Fees | 15,000 | 1 | 15,000 | |
| PreEv P&T Staff Costs | 13,500 | - | 13,500 | |
| DBE Structures Staff Costs | 1,500 | - 1,500 | - | |
| Env Servs Staff Costs | 10,499 | - 1 | 10,498 | |

| P&T Staff Costs | 353,044 | - 355 | 352,689 |
|-----------------------------|-----------------|----------|-----------|
| P&T Fees | 232,636 | - 35,749 | 196,887 |
| Total | 626,179 | - 37,605 | 588,574 |
| 16100423: Beech St Transpo | rt Improvements | | |
| Env Servs Staff Costs | 85,016 | 5,000 | 90,016 |
| Legal Staff Costs | 60,000 | | 60,000 |
| P&T Staff Costs | 576,250 | 44,256 | 620,506 |
| P&T Fees | 449,147 | | 449,147 |
| Purchases | 60,000 | 10,000 | 70,000 |
| Traffic Mitigation | 37,879 | - | 37,879 |
| Works | 214,240 | - 30,000 | 184,240 |
| Cost Risk Provision | 71,161 | 28,839 | 100,000 |
| Total | 1,553,693 | 58,095 | 1,611,788 |
| 16800355: Beech Street (SRI | P) | | |
| P&T Staff Costs | 20,490 | - | 20,490 |
| Architects Fees | 30,000 | - | 30,000 |
| Cost Consultant | 10,000 | - | 10,000 |
| M&E Consultant | 9,700 | - | 9,700 |
| Plan/Heritage Fees | 5,000 | - | 5,000 |
| Project Management | 10,000 | - | 10,000 |
| Retail Assessment | 10,000 | - | 10,000 |
| Structural Fees | 10,000 | - | 10,000 |
| Total | 105,190 | - | 105,190 |
| GRAND TOTAL | 2,285,062 | 20,490 | 2,305,552 |