GOLDEN LANE ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE								MELINE					
WOF		PROJECT	ESTIMATED COST	EXPENDITURE TO DATE	CURRENT STATUS	SINCE LAST	Q1	20 Q2	023/24	<u> </u>	04	01	Q2	024/25	Q4	01	202 Q2	5/26 Q3	Q4
	-		0031	TODATE		REPORT					Q4	Q1	JJA	Q3 5 0 N 1		Q1	JAS		
	H18	Great Arthur House - Replacement windows and cladding	£11,262,538	£10,948,500	works complete														
	H21	Lift Refurbishment	£1,300,000	£1,002,010	works complete														
	H16	Golden Lane - Heating Replacement (Phase 1 - All blocks excluding Crescent/Cullum)	£465,000	£415,458	works complete														
	H5	Decent Homes - Phase II (multiple estate programme)	£625,400	£605,011	works complete														
	H14	Golden Lane - Concrete Testing & Repairs (all blocks exc. Cullum Welch)	£1,050,000	£975,675	works complete														
	H15	Cullum Welch House - Concrete Balustarde Replacement & Concrete Repairs	£820,000	£696,700	works complete														
ME	H20	Redecorations (Int & Ext - in conjunction with Avondale Square, York Way & Middlesex St Estates)	£416,700	£299,086	works complete														
PROGRAMME	H38	Electrical Testing - Phase II (Tenated flats GLE & MSE)	£441,000	£441,000	works complete														
206	H26	Water Tank Replacement/Repairs (multiple estate programme)	£31,174	£10,000	works complete														
		Electrical Testing - Phase IV (landlords electrics multiple estates)	£355,567		works complete														
MENT	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£6,600	£424	no access flats referred to H. Mgmt														
INVEST	H40a	a Window Refurbishment, Roofing, Ventilation & Heating (Crescent House)	£11,958,695	£600,000	planning approval pending		PILOT FLAT					V	ORKS						-
ź	H40b	Window Refurbishment, Roofing & Ventilation (Cullum Welch House)	£3,270,448	£53,000	design														
	H400	Window Refurbishment, Roofing & Ventilation (Great Arthur House)	£1,281,482	£21,000	design														
	H400	Window Refurbishment, Roofing & Ventilation (Stanley Cohen House)	£1,668,596	£27,000	design														
	H40e	Window Refurbishment, Roofing & Ventilation (Maisonette Blocks)	£11,653,474	£191,700	design														
	H41	Great Arthur House - Front Door Replacement/Compartmentation	£675,000	£60,536	design (with sprinklers)														
	H54	Fire Door Replacement Programme (Lot 5 - GLE)	£1,160,000	£4,800	Lot 5 of 5. Lots1,2 & 3 in delivery.														
	H550	Installation of Sprinklers (Great Arthur House)	TBC	£130,000	contract with UL withdrawn	TBC								PROGRAM	ME TBC				
	H61	Golden Lane Area Lighting & Accessibility	£500,000	£450	on hold - Capital Programme Review	TBC								PROGRAM	ME TBC				
		TOTAL	£48,941,674	£16,711,850															

MIDDLESEX STREET ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE							TIN	IELINE			
WOR		PROJECT	ESTIMATED	EXPENDITURE	CURRENT STATUS	SLIPPAGE SINCE LAST			23/24		-			24/25			2
TYP	°E		COST	TO DATE		REPORT	Q1	Q2		3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
							AMJ	JAS			JFM		JJAS	OND	JFM	AMJ	JA
	H22	Concrete Testing & Repairs	£160,000	£170,099	works complete												
	H20	Redecorations (Int & Ext - in conjunction with Avondale Square, Golden Lane, York Way Estates)	£222,314	£199,069	works complete												
	H38	Electrical Testing - Phase IIa (Tenated flats GLE & MSE)	£440,000	£421,000	works complete												
		Petticoat Tower - balcony doors and windows	£450,000	£346,050	works complete												
AMME	H23	MSE Lift Refurbishment	£1,555,000	£1,277,580	works complete												
GR	H26	Water Tank Replacement/Repairs (multiple estate programme)	£14,003	£560	works complete												
PRO	H46	Communal Heating (inc Cold Water Distribution)	£4,349,389	£3,415,220	on site												
ENT	H42	Petticoat Tower - Front Door Replacement	£326,429	£298,471	works complete												
STMENT	H25	Petticoat Tower stairwell	£435,000	£427,248	works complete												
INVE	H12	Electrical Remedial Works (non-urgent)	£385,890	£363,825	works complete												
	H54	Fire Door Replacement Programme (Lot 3 - inc Petticoat Tower communal doors)	£180,000	£4,800	G5 approved, contracts exchanged		LO	3 BLOCKS									
	H58	Electrical Remedial Works (Phase IIb - Landlords electrics)	£368,800	£140,000	works complete												
	H55	Installation of Sprinklers (Petticoat Tower)	£1,324,554	£44,128	on site												
	H53	Play and Ball Games Area Refurbushment (multiple estate programme)	£41,732	£38,538	works complete												
		TOTAL	£10,253,111	£7,146,588													

works delivery basline (as forecast November 2017) works on site/complete works programmed (current forecast) testing/preparatory/offsite works programme slippage from previous report (length of arrow denotes length of delay) programme brought forward from previous report (length of arrow denotes extent) projects added to the programme post launch

202	5/26	
Q2 A S	Q3 O N D	Q4 JFM
A S	O N D	JFM

AVONDALE SQUARE ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE								TIMEL	INE						
WOR TYP		PROJECT	ESTIMATED	EXPENDITURE	CURRENT STATUS	SINCE LAST		-	23/24					2024/	-				25/26		
TYP			COST	TO DATE		REPORT	Q1				Q4		Q2	s (Q4	Q1	Q2	Q3	Q4	
	H6	Decent Homes Avondale - Phase II	£392,780	£392,780	works complete			5 4 5			r m	A M J	3 4	3		J F W		3 4 3			
	H20	Redecorations (multiple estate programme)	£607,150	£571,252	works complete																
	H43	Decent Homes Harman Close	£980,000	£972,476	practical completion																
ME	H1	Avondale Square - Window Overhaul	£453,440	£417,000	works complete																
RAMI	H26	Water Tank Replacement/Repairs (multiple estate programme)	£92,104	£36,000	works complete																
1903	H48	Electrical Testing - Phase III (tenanted flats multiple estates)	£555,266	£467,000	works complete																
T PR	H47	Electrical Testing - Phase IV (landlords electrics multiple estates)	£355,567	£229,500	works complete																
MEN	H54	Fire Door Replacement Programme (Lot 2 - Avondale Square Estate)	£2,790,000	£1,164,501	on site																
ESTI	H55a	Installation of Sprinklers (Point Blocks)	£3,548,027	£2,556,913	on site																
N	H52	Avondale Communal & Emergency Lighting	£337,000	£336,636	works complete																
	H53	Play and Ball Games Area Refurbushment (multiple estate programme)	£138,000	£126,112	works complete																
	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£287,100	£110,321	no access flats referred to H. Mgmt																
	H59	George Elliston & Eric Wilkins Refurbushment	£3,700,000	£130	design	TBC															
		TOTAL	£14,236,434	£7,380,621												•		•	•		

SOUTHWARK/WILLIAM BLAKE ESTATES INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE								IMELINE					
WORI	S REF	PROJECT	ESTIMATED	EXPENDITURE	CURRENT STATUS	SINCE LAST			23/24					2024/25				5/26	
TYP			COST	TO DATE		DEDODT	Q1	Q2	Q3		Q4	Q1	Q2		Q4	Q1	Q2	Q3	Q4
	_						AMJ	JAS			JIFIM	AMJ	JJA	SUN	DJFM	A M .	JAS	OND	JFM
	H2	CCTV (William Blake)	£23,301	£16,900	works complete														ł
	H5	Decent Homes - Phase II (Southwark as part of multiple estate programme)	£1,270,000	£762,240	works complete														
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£67,900	£25,000	works complete														
MME	H10	Door Entry (William Blake in conjunction with Dron House)	£268,500	£212,000	works complete														
GRA	H56	Re-Roofing at Blake House (William Blake Estate)	£396,000	£393,000	works complete														
PRO	H48	Electrical Testing - Phase III (tenanted flats multiple estates)	£555,266	£467,000	works complete														1
ENTI	H47	Electrical Testing - Phase IV (landlords electrics multiple estates)	£355,567	£229,500	works complete														
STME	H39c	Window Replacements & External Redecorations (Pakeman, Stopher & Sumner)	£4,294,565	£1,794,338	window surveys & redecoration														-
INVES	H39e	Window Replacements & External Redecorations (William Blake)	£3,000,000	£57,500	delayed due to Capital Prog. Review														1
≤	H54	Fire Door Replacement Programme (Lot 3 - Sumner & W. Blake, Lot 4 - Southwark)	£1,454,000	£526,209	Lot 3 contracts exchanged		LOT	3 (SUMNER	, WB)	LOT	4 (OTHER)								
	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£146,850	£48,767	no access flats referred to H. Mgmt														
	H50	Southwark Estate Concrete Testing & Repair	£1,500,000	£70,332	on hold - Capital Programme Review														J
		TOTAL	£13,331,949	£4,602,786															

HOLLOWAY ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE							TIM	ELINE					
WORK	S REF	PROJECT		EXPENDITURE	CURRENT STATUS	SINCE LAST		2	023/24				20	24/25			2)25/26	
TYPE			COST	TO DATE	CONTREM CITATOO	REPORT	Q1	Q2		Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
							A M J	JA	S O	N D	JFM	A M J	JAS	ON	DJFM	A M	JJA	S O N D	JFM
	H36	Electrical Rewire (Tenanted Flats)	£225,000	£205,000	works complete														
누뚝	H37	Electrical Rewire (Landlords)	£385,465	£373,000	works complete														
INVESTMENT PROGRAMME	H26	Water Tank Replacement/Repairs (multiple estate programme)	£16,722	£3,505	works complete														
VES	H39b	Window Replacements & External Redecorations (Holloway)	£4,681,409	£2,618,750	on site														
N N	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£9,900	£8,383	no access flats referred to H. Mgmt														
	H54	Fire Door Replacement Programme (Lot 1 - Holloway & York Way)	£637,988	£519,527	works complete														
		TOTAL	£5,956,484	£3,728,165				•	÷			•							:

works delivery basline (as forecast November 2017) works on site/complete works programmed (current forecast) testing/preparatory/offsite works programme slippage from previous report (length of arrow denotes length of delay) programme brought forward from previous report (length of arrow denotes extent) projects added to the programme post launch

YORK WAY ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE						TIM	ELINE					
WOR TYP	S RE	PROJECT		EXPENDITURE		SINCE LAST		202	23/24			202	24/25			202	5/26	
TYP			COST	TO DATE	STATUS	REPORT	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
							A M J	JAS	0 N	DJFN		JAS	OND	JFM	AMJ	JAS	OND	JFM
	H5	Decent Homes - Phase II (multiple estate programme)	£608,000	£574,297	works complete													
MME	H20	Redecorations (multiple estate programme)	£596,000	£541,000	works complete													
GRA	H26	Water Tank Replacement/Repairs (multiple estate programme)	£130,653	£49,000	works complete													
PRO	H48	Electrical Testing - Phase III (tenanted flats multiple estates)	£555,266	£467,000	works complete													
NTE	H47	Electrical Testing - Phase IV (landlords electrics multiple estates)	£355,567	£229,500	works complete													
TME	H45	Communal Heating (inc Cold Water Distribution)	£3,800,190	£3,515,556	on site													
NES	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£11,550	£2,170	ono access flats referred to H. Mgmt													
≤	H54	Fire Door Replacement Programme (Lot 1 - Holloway & York Way)	£1,060,226	£997,195	works complete													
		TOTAL	£7,117,452	£6,375,718	3									•			•	

SYDENHAM HILL ESTATE INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE						TIME	ELINE					
WOF	KS RE			EXPENDITURE		SINCE LAST		20	23/24			202	24/25			202	25/26	
TYP	E		COST	TO DATE	STATUS	REPORT	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
							AMJ	JAS	O N	DJFM	AMJ	JAS	OND	JFM	AMJ	JAS	OND	JFM
	H5	Decent Homes - Phase II (multiple estate programme)	£173,315	£46,472	works complete													
누	H48	Electrical Testing - Phase III (tenanted flats multiple estates)	£555,266	£467,000	works complete													
IME	H47	Electrical Testing - Phase IV (landlords electrics multiple estates)	£355,567	£229,500	works complete													i
INVESTMENT	НЗ9	Window Replacements & Extenal Redecoration (Sydenham Hill)	£1,664,370	£1,202,438	on site													-
Ň	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£8,250	£610	no access flats referred to H. Mgmt													1
	H54	Fire Door Replacement Programme (Lot 4 - inc Sydenham)	£192,500	£4,800	procurement					LOT 4 (SYDENHAM)							
		TOTAL	£2,949,268	£1,950,820														

SMALL ESTATES (DRON, WINDSOR, ISLEDEN, COLA, GRESHAM) INVESTMENT PROGRAMME - DELIVERY FORECAST NOVEMBER 2023

						SLIPPAGE							TIN	IELINE					
WORK TYPE	REF	PROJECT	ESTIMATED	EXPENDITURE	CURRENT	SINCE LAST			023/24					24/25			-	5/26	
TYPE			COST	TO DATE	STATUS	REPORT	Q1	Q2		Q3		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
							AIMIJ	JA	5 0	NUD	JIFIM	AMJ	JAS		JIFIM	A M J	JAS	OINID	JFW
	H5	Decent Homes - Phase II (Dron & Windsor as part of multiple estate programme)	£686,216	£451,412	works complete														
	H26	Water Tank Replacement/Repairs (multiple estate programme)	£15,810	£15,810	works complete														
	H48	Electrical Testing - Phase III (tenanted flats multiple estates)	£555,266	£372,000	works complete														
MM	H10	Door Entry (Dron House in conjunction with William Blake)	£120,000	£120,000	works complete														
GRA	H56	Re-Roofing at Dron House	£404,000	£363,000	works complete														
PRO	H47	Electrical Testing - Phase IV (landlords electrics multiple estates)	£355,567	£229,500	works complete														1
ENT	H39a	Window Replacements & External Redecoration (Dron)	£1,659,146	£1,591,080	works complete														
STMI	H39f	Window Replacements & External Redecoration (Windsor)	£2,260,939	£1,612,395	on site														
AVE	H60	Electrical Testing - Phase V (tenants electrical testing & smoke alarms - multiple estates)	£6,600	£718	no access flats referred to H. Mgmt														1
=	H54	Fire Door Replacement Programme (Lot 3 - inc Dron, Lot 4 - inc Windsor, Isleden)	£890,000	£12,251	on site			L	OT 3 (D	RON)	LOT 4 (WIN, ISDN)							
	H53	Play and Ball Games Area Refurbushment (multiple estate programme)	£46,302	£42,880	works complete														
	H44	COLA & Gresham Refurbishment	£838,669	£643,575	final snagging issues being resolved														
		TOTAL	£7,838,515	£5,454,621															

TOTAL PLANNED EXPENDITURE (ALL ESTATES)

	TOTAL PLANNED	SPENT TO DATE
Golden Lane Estate	£48,941,674	£16,711,850
Middlesex Street Estate	£10,253,111	£7,146,588
Avondale Square Estate	£14,236,434	£7,380,621
Southwark/William Blake Estates	£13,331,949	£4,602,786
Holloway Estate	£5,956,484	£3,728,165
York Way Estate	£7,117,452	£6,375,718
Sydenham Hill Estate	£2,949,268	£1,950,820
Small Estates	£7,838,515	£5,454,621
TOTAL	£110,624,887	£53,351,169