## SUR Departmental risks - DETAILED REPORT EXCLUDING COMPLETED ACTIONS for COMMITTEE

**Report Author:** Faith Bowman **Generated on:** 13 January 2025



## Rows are sorted by Risk Score

| Risk no, title, creation date, owner   | Risk Description (Cause, Event, Impact)  | Current Risk Ratin<br>Score | g & | Risk Update and date of update   | Target Risk Rating & Score | Target Date/Ris k Approac h | Current Risk<br>score change<br>indicator |
|--|--|-----------------------------|-----|--|----------------------------|-----------------------------|---|
| CR37 Maintenance and<br>Renewal of Corporate<br>Physical Operational<br>Assets (excluding housing<br>assets) | Cause: Significant on-going and previously unmet property and renewal maintenance costs across the City's Corporate property portfolio (excluding housing).  Event: Misalignment between funding available and that required by the asset (as defined by the relevant Asset Management Strategy).  Impact: Built estate becomes not fit for purpose / functions / occupancy. Cost of maintenance and utility costs increases, placing further pressure on City resources. In extreme circumstances there will be H&S implications, leading to potential enforcement action, legal action by tenants or asset failure in whole or part with detrimental effects leading to impact on occupiers. |                             |     | This risk captures systemic property related risks across the corporate property estate (excluding housing).  Under the organisation's property model, accountability for the delivery of mitigating activities lies with the relevant Chief Officer.  The City Surveyor, as Head of Profession for Estates and Facilities Management, advises the relevant Chief Officer of their accountabilities with respect to property assets they occupy beyond those assets under the City Surveyor's accountability.  The delivery of the Cyclical Works Programme (CWP) is a key mitigation of this risk under the City Surveyor's | Impact 8                   | 31-Mar-<br>2029             |   |

|                |  | control. Following the recent approval of additional funds, the five-year delivery programme is being mobilised. It should be highlighted that CWP funding is not attributable to ringfenced property assets (Police estate, New Spitalfields, Billingsgate and the three private schools).  The target date of this risk aligns with the five-year CWP delivery timeframe. |  |        |          |
|----------------|--|---|--|--------|----------|
| 04-Nov-2019    |  | 13 Jan 2025   |  | Reduce | Constant |
| Paul Wilkinson |  |   |  |        |          |
|                |  |   |  |        |          |

| Action no                         | Action description  | Latest Note  | Action<br>owner                       | Latest<br>Note<br>Date | Due Date    |
|-----------------------------------|---|--|---------------------------------------|------------------------|-------------|
| Cyclical Works<br>Programme (CWP) | In March 2024 the Court of Common Council agreed £133m funding to be delivered over five years to support the Cyclical Works Programme (CWP).  Cyclical Works Programme (CWP)  The Cyclical Works Programme (CWP) is the principal way that the backlog of asset maintenance is delivered to Corporate properties (excluding ring-fenced assets). |  | Paul<br>Wilkinson                     | 13-Jan-<br>2025        | 31-Mar-2029 |
| CR37b                             | Ring fenced properties and budgets  "Ring fenced" properties include the City of London Police estate, New Spitalfields, Billingsgate and the three private schools.  These departmental occupiers allocate their own funds for the maintenance of the built assets.  | Ring-fenced property occupiers are accountable for the identification of maintenance and renewal actions. The City Surveyor, as Head of Profession, is able to advise on required works and / or is responsible for delivering agreed maintenance services.  Specific property related risks are noted on the relevant departmental/ Institution risk register.  The target date for this action is considered as a 'major review' date. | Ben<br>Milligan;<br>Paul<br>Wilkinson | 13-Jan-<br>2025        | 31-Mar-2025 |

|       | Whilst the City Surveyor's Department recommends work to be undertaken, it is the occupying department who holds the budget responsibility and thus decides with final control over maintenance activity.  |  |   |                 |             |
|-------|--|--|---|-----------------|-------------|
| CR37f | Capital bids are only considered where funding is not possible through other funding routes (such as CWP).   | The accountability for the development of capital bids lies with the relevant Chief Officer. Support is also provided to occupying departments where they are required to collate their own bids (in-line with the City Surveyor's role as Head of Profession).  The City Surveyor's Department presents bids in relation to works at the Guildhall, Walbrook Wharf 3 wholesale markets and the Central Criminal Court.  The target date on this risk reflects the annual nature of bidding process. | CORMG   | 13-Jan-<br>2025 | 31-Mar-2025 |
| CR37g | Operational Property Review  Guidance for 2025/26 business planning was issued by the City Surveyor to all Chief Officers to assist in identifying underutilised or surplus assets no longer in use or required for the purpose they were allocated. The update report is going to RASC in February which identifies underutilised assets (non-housing), provides progress to date and next steps. |  | Peter<br>Young;<br>Sonia<br>Virdee:,<br>Judith<br>Finlay;<br>Katie<br>Stewart | 13-Jan-<br>2025 | 31-Mar-2025 |
|       | Where properties are identified as no longer required to deliver City services, alternative uses (or disposal) can be progressed. This will both lower the maintenance backlog, and funds can be used for maintenance projects elsewhere in the estate. Whilst a positive move, the majority of outstanding maintenance is at our major buildings (Guildhall, Barbican etc).                       |  |   |                 |             |
| CR37h | Renewal Programmes  Where appropriate it may be more efficient to wrap up a number of maintenance requirement (both forward and backlog) into a major renewal programme. By their nature these will be far wider in scope and therefore substantial funding is   | The Barbican Centre renewal project has recently been approved following extensive public workshops and surveys. Whilst the delivery programme will be over a long time period, interim works (to the value of £25m) have been progressed. The wider transformation programme includes £191m in investment to support the first phase of the Barbican Renewal Programme. This spans five years (2027-2032) and addresses repair and modernisation activity.  | David<br>Farnsworth<br>; Jonathan<br>Vaughan                                  | 13-Jan-<br>2025 | 31-Mar-2025 |

|       | required. Whilst these actions are more uncertain it is useful to track progress as, should they progress, they will make a significant impact on the overall risk.  | The Guildhall School of Music and Drama (GSMD) are working closely with corporate colleagues to develop and further the Barbican Renew project. GSMD have also engaged space consultants who are undertaking a wide-ranging review of the site to ensure future needs are captured and future funding bids are aligned.  |  |                 |             |
|-------|--|--|--|-----------------|-------------|
| CR37i | Maintenance and Renewal  The regular maintenance and renewal of assets mitigates the risk on an on-going basis. The identification and mitigation of these items is under the accountability of the Chief Officer in occupation.   | Under the City of London's operating model, it is the Chief Officer in occupation who is accountable for the identification and mitigation of property related risks within their area of control. This is done with the advice of the City Surveyor as Head of Profession for Estates and Facilities Management.  This mitigating action is therefore devolved to all Chief Officers across the organisation, and actions will vary in line with the needs of that individual department. Local risks are captured on individual risk registers and are considered by the organisation's Chief Officer Risk Management Group (CORMG) as appropriate.  The target date for this risk action is considered a major review date. | CORMG                                      | 13-Jan-<br>2025 | 31-Mar-2025 |
| CR37j | The City Surveyor's Department is Head of Profession (HOP) for Estates and Facilities Management. However, roles and responsibilities associated with organisational HOP have not been defined. Greater definition around this item will provide clarity as to the City Surveyor's responsibility to the organisation's property estate. | The department is actively engaging with colleagues within HR to develop the Head of Profession (HOP) roles and responsibility. It should be noted that this work in defining the HOP roles will be applicable to all HOP, and not just the City Surveyor has HOP for Estates and Facilities Management.  Should there be an enhanced role for the City Surveyor under HOP then there may be scope for developing an audit programme to ensure wider organisational adherence to statutory maintenance and relevant British Standards or Codes of Practice (assurance can be provided currently over assets for which the City Surveyor has accountability). This would be subject to appropriate resource.                    | Alison<br>Littlewood;<br>Paul<br>Wilkinson | 13-Jan-<br>2025 | 30-Jun-2025 |

| Risk no, title,<br>creation date,<br>owner  | Risk Description (Cause, Event, Impact)  | Current Risk Rating   | & Score | Risk Update and date of update  | Target Risk Rating & | Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|---|--|---|---------|---|----------------------|-------|---------------------------------|--|
| SUR SMT 005 Construction and Service Contracts Price Inflation beyond that which was anticipated or planned | Cause: Market conditions have led to input price inflation Event: Project and programme cost escalation Impact: Inability to delivery capital and revenue projects within budget | Likefrood part of the part of | 16      | This risk relates to material costs and labour availability are continuing to raise costs beyond that has been anticipated or planned.  This item impacts property projects, our facilities management (FM) provision, reactive repairs, and revenue works.  The risk scoring was reviewed by the Department in January following feedback from Members. Whilst the high levels of material inflation seen earlier has abated, the City has yet to see a significant levelling in tender returns Although construction inflation is no longer rising at previous rates, six contractors (main and sub) working on City sites have recently gone into administration, cost increases are likely across projects. To mitigate greater allowances are made in the Costed Risk Provision (CRP), and more detailed contractor credit checks are being undertaken, however there remains a degree of financial risk.  As such this risk remains a red risk.  Market conditions remain dynamic and will be kept under review. As such the target date should be considered a review point. | Impact               | 6     | 31-Mar-<br>2025                 | Constant                                     |
| Ola Obadara   |  |   |         |   |                      |       |                                 |  |

| 1 | 1 | 1 | I |  | ı |  |
|---|---|---|---|--|---|--|
|   |   |   |   |  |   |  |

| Action no    | Action description   | Latest Note   | Action owner   | Latest Note<br>Date | Due Date        |
|--------------|--|---|----------------|---------------------|-----------------|
| SUR SMT 005a | Procurement Strategy The department is working with legal and procurement to identify different buying options, thereby managing the risk to the department / organisation.  | This exploration included a review of the prior Single Stage tender process (which had been preferred for medium range projects - £2m - £50m).  Following the review Two Stage contracts will be used more frequently which is the current market norm for these projects. This change enables contractors to better transfer their risk, however, leaves the City with a degree of cost uncertainty, even post Gateway 5. Whilst this transfer is not desired, it does offer far better market coverage and reflects the prevailing external conditions. | Ola<br>Obadara | 09-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 0056 | Contracts Exploring the potential to include different clauses into contracts such that work offered by the City remains attractive to suppliers.  | 1   | Ola<br>Obadara | 09-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 005e | Expanding the amount of information available at an early stage of contract exploration. This will provide greater cost certainty.   |   | Ola<br>Obadara | 09-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 005f | Specification and Materials  Ensuring materials are readily available before and during the design phase and, if possible, procure in advance of the contract. This limits the impact of further price rises in at risk commodities. | r   | Ola<br>Obadara | 09-Jan-<br>2025     | 31-Mar-<br>2025 |

| Risk no, title,<br>creation date,<br>owner                               | Risk Description (Cause, Event, Impact)   | Current Risk Rating & Score | Risk Update and date of update   | Target Risk Rating & Score | Target Date/Risk Approach | Current<br>Risk score<br>change<br>indicator |
|--|---|-----------------------------|--|----------------------------|---------------------------|--|
| SUR SMT 006 Construction Consultancy Management  14-Oct-2021 Ola Obadara | Cause: Poor performance by consultants Event: Abortive work, delays, or non-performance. Impact: Additional costs, project delays | Impact 16                   | This relates to abortive design / development. The department continues to suffer the impacts of this risk, with action being taken against consultants when their performance does not meet expectations. The individuals assigned in the commercial market to City (and public sector generally) projects do not have the skill and competency required to deliver the work to the standard required. This issue is being seen across the construction industry, although is more pronounced in public sector bodies.  This risk was reviewed in January, and it was agreed that the target risk would be increased from 4 to 6 due to poor and incomplete design from consultants on recent projects which has led to an increased contractor costs.  09 Jan 2025 |                            | 31-Mar-<br>2025           | Constant                                     |
| Oia Obadara  |   |                             |  |                            |                           |  |

| Action no | Action description  |  | Latest Note<br>Date | Due Date        |
|-----------|---|--|---------------------|-----------------|
|           |   | impact will be tracked over the coming months. | <br>                | 31-Mar-<br>2025 |
|           | The department has commenced going to market at RIBA stage 3 rather than RIBA stage 4. This is designed to prevent abortive design and development. |  |                     |                 |

| SUR SMT 006b | Legal  The team is working closely with the legal department to ensure that procurement activity aligns with project objectives and the consultants meet quality requirements  | Where performance has been poor action has been taken against consultants – these cases increase end-to-end timescales. Due to public sector contract constraints, our ability to seek immediate redress from construction consultancy contractors is limited so whilst action is taken, results take longer than would otherwise be possible in a commercial environment. The department is working with colleagues through the Construction Category Board on this item.   | Ola<br>Obadara | 09-Jan-<br>2025 | 31-Mar-<br>2025 |
|--------------|--|--|----------------|-----------------|-----------------|
| SUR SMT 006c | Procurement  Working with Procurement to increasing due diligence, particularly in regard to the quality of contractor appointed (rebalancing the quality/cost equation). This is with the view that we will get better quality applications and this risk may reduce. | The department continues to work with colleagues from the Procurement Team to explore available options to manage and mitigate this risk. The City's public sector role limits the number of avenues compared to commercial operators  The City Surveyor's Department participated at the March "Meet the Supplier – Construction and Professional Services" event organised by the Procurement team. This event was aimed at further diversification and strengthening of our supplier base. Subsequently further engagement with colleagues has taken place to consider lessons learnt and next steps. | Ola<br>Obadara | 10-Jan-<br>2025 | 31-Mar-<br>2025 |
| SUR SMT 006d | Scope of works  The team is reviewing and tightening up the scope of works specification. This will counter opportunistic interpretations of the scope of works that we were seeing from some consultants  | Detailed scoping is required to ensure that projects are delivered on-time and on-budget which can lead to extended lead times. Due to a wider lack of skills in the industry, consultants allocated to this element of work are making more errors than desired which has contributed to the overall red rating to this risk. Further actions are being explored; however, this is an industry wide issue (particularly for public sector organisations).   |                | 10-Jan-<br>2025 | 31-Mar-<br>2025 |
| SUR SMT 006e | Review of appointment documents  The team is working closely with the legal department to ensure that procurement activity aligns with project objectives and the consultants meet quality requirements  | Action has been taken against consultants where performance has been poor and end to end timescales have increased.  | Ola<br>Obadara | 10-Jan-<br>2025 | 31-Mar-<br>2025 |

| Risk no, title,<br>creation date,<br>owner                     | Risk Description (Cause, Event, Impact)   | Current Risk Rating & | z Score | Risk Update and date of update   | Target Risk Rating & | Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|--|---|-----------------------|---------|--|----------------------|-------|---------------------------------|--|
| SUR SMT 009 Recruitment and retention of property professional | Cause: Uncompetitive pay and benefits structures within some professional grades; poor quality work environments; lack of professional progression over recruitment freeze and restructuring period; increased employee focus on work-life balance  Event: Increasingly difficult to recruit suitably skilled staff at the correct level for the grade being recruited for. Increasingly difficulty to keep staff who get better reward packages from other organisation (both private and public sector)  Impact: Increased vacancies, objectives unachieved or delivered late (including project delivery and income generation), reduced customer satisfaction, less real estate activity with less experienced staff, reduced employee wellbeing, demotivation of staff. Increased costs borne by the organisation though recruitment campaigns and training etc, or to the department through filling vacancies through comparatively expensive temporary contracts. | Impact                |         | This risk has been identified across several divisions of the City Surveyor's Department especially within Investment Property, Surveying and Project Management.  A review conducted in January 2025 confirmed the risk score which remains unchanged due to specific issues in certain industries.  The department is actively collaborating with Corporate colleagues to address this risk.  The risk will be kept under review, with the target date reflecting this ongoing review. | Impact               | 8     | 31-Mar-<br>2025                 |  |
| 21-Jan-2022  |   |                       |         | 13 Jan 2025  |                      |       | Reduce                          | Constant                                     |
| Paul Wilkinson   |   |                       |         |  |                      |       |                                 |  |

| Action no    | Action description | Latest Note  | Latest Note<br>Date | Due Date        |
|--------------|--------------------|--|---------------------|-----------------|
| SUR SMT 009a |                    | Recruitment campaigns have followed Corporate best practice recruitment document (i.e. diverse panels) which has been well received by staff.                    | <br>                | 31-Mar-<br>2025 |
| SUR SMT 009b |                    | CSD is supporting Corporate HR with embedding the on-line appraisal system which enables greater tracking of compliance with the performance management process. | <br>                | 31-Mar-<br>2025 |

|              | Including delivery of appraisals, regular one-to-ones, team and group meetings. This aims to improve communications at all levels, ensuring that CSD is a positive work environment and that issues/blockers can be raised and addressed. In some areas career graded roles have been instituted, and deployment can be further explored.  |  |                   |                 |                 |
|--------------|--|--|-------------------|-----------------|-----------------|
| SUR SMT 009c |  | Managers across the service ensured that all end-of-year (2023/24) and start-of-year (2024/25) appraisals were complete and inputted into the on-line HR system. The department is currently ensuring that all mid-year appraisals are complete in line with our Corporate timescales. This evidences the regular engagement between managers and staff members.   |                   | 10-Jan-<br>2025 | 31-Mar-<br>2025 |
|              | Engagement with HR  Some of the items highlighted as the 'causes' of this risk are outside the control of CSD, and engagement with our Corporate partners will be critical to overcoming these items. This departmental risk directly supports the Corporate Risk on "Recruitment and Retention" (CR39).   | Corporate HR have completed the 2024 all staff survey. Results of this survey have been communicated to all staff within the department and an Action Plan developed. This draft Action Plan has been shared with staff for comment and further development. Progress will be reported Corporately bi-monthly.  Some departmental feedback will be addressed corporately as the reflections of City Surveyor's staff are often aligned with the thoughts / feedback of those in other departments. The department will be communicating locally the progress of this organisational Action Plan. | Paul<br>Wilkinson | 10-Jan-<br>2025 | 31-Mar-<br>2025 |
| SUR SMT 009e | Equity, Equalities, Diversity and Inclusion (EEDI)  The department has an active ED&I network, which regularly engages with the City Surveyor and the Senior Management Team. This is seeking to make the department/profession a more attractive for underrepresented groups and seek to retain and progress staff from all backgrounds. There is corporate HR representation on this departmentally led Group. | The CSD EDDI group continues to meet regularly and monitor, and track delivery of the EEDI Action Plan. The EEDI 2025 Action Plan has been drafted.  | Ola<br>Obadara    | 13-Jan-<br>2025 | 31-Mar-<br>2025 |
| SUR SMT 009f | Pay and Review Survey  The Corporation is reviewing pay & reward   |  | Paul<br>Wilkinson | 10-Jan-<br>2025 | 31-Mar-<br>2025 |

|  | Overall, the department has noted that whilst recruitment is possible, this is at a more junior and less experienced level .Further the limited scope for (pay and professional) progression makes retention more challenging. |  |  |  |  |
|--|--|--|--|--|--|
|--|--|--|--|--|--|

| Risk no, title,<br>creation date,<br>owner              | Risk Description (Cause, Event, Impact)   |        |    | Risk Update and date of update  |  | core | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|---|---|--------|----|---|--|------|---------------------------------|--|
| SUR SMT 011 Contractor Failure  13-Feb-2023 Ola Obadara | Cause: Market conditions Event: Failure of either a main contractor, or a substantial sub-contractor Impact: Delayed delivery of projects, or the delivery of projects at a higher cost | Impact | 16 | This risk pertains to the potential failure of a primary contractor or a key sub-contractor. Notably, the City Corporation has traditionally lacked substantial control over the selection of entities assigned to perform work.  Process for contractor failure in place and shared with the Construction Category Board.  In the event of a failure by a primary contractor or sub-contractor, there could be consequential effects on warranties and our ability to pursue remedies for any design deficiencies. Recent fluctuations in the industry have heightened the probability of this risk with six contractors (main and sub) working on City sites going into administration. This risk which continues to be classified as Red as there remains a financial risk despite mitigations such as regular credit checks.  Furthermore, in such cases, identifying a replacement contractor poses inherent risks, along with substantial additional costs and delays in resumption, as well as increased consultant and legal expenses.  13 Jan 2025 |  | 6    | 31-Mar-<br>2025                 | Constant                                     |

| Action no    | Action description   | Latest Note   | Latest Note<br>Date | Due Date        |
|--------------|--|---|---------------------|-----------------|
| SUR SMT 011a |  | The department has commenced work with Procurement to ensure that our commissioning takes greater account of contractor and sub-contractor failure into consideration. We may need to have a greater say in who a main contractor identifies as an appropriate sub-Contractor. Further actions to follow this initial engagement. | <br>                | 31-Mar-<br>2025 |
| SUR SMT 011b | Review Process  Regular review of contractors and their sustainability will reduce the likelihood of the risk, and help us put in place measures to reduce the impact. | 5   | <br>                | 31-Mar-<br>2025 |

| Risk no, title,<br>creation date,<br>owner                                     | Risk Description (Cause, Event, Impact)   | Current Risk Rating & Sc | core | Risk Update and date of update   | Target Risk Rating & | Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|--|---|--------------------------|------|--|----------------------|-------|---------------------------------|--|
| SUR SMT 017<br>Markets<br>Parliamentary<br>Bill<br>16-Aug-2024<br>Ben Milligan | Cause: The City of London Corporation have deposited a Private Bill in Parliament to de-marketize Smithfield and Billingsgate. However, should the Bill take longer than planned to pass, or be rejected, this could be operationally/financially injurious to the City Corporation.  Event: The City's wholesale food markets, Smithfield and Billingsgate staying longer/indefinitely on their current sites and finding themselves requiring short term investment to carry on temporarily, or major infrastructure investment to remain indefinitely.  Effect: Insufficient capital funding of investment works could lead to deterioration of market standards and unmet landlord lease obligations, adversely affecting relationships with tenants and possibly putting the City in breach of its legal responsibilities as a landlord. | Impact                   |      | The City of London have deposited a Bill in Parliament to de-marketize Smithfield and Billingsgate but in the meantime a 3-4 year maintenance strategy that is proportional and appropriate needs to be drawn up to ensure the markets remain operational through to their closure.  Following a review of this risk by the CSD Senior Management Team in January the risk score has moved from 24 (Red) to 16 (Red) with the likelihood now 2 (unlikely), instead of 3 (possible). Additionally the title was renamed to accurately reflect the risk update.  13 Jan 2025 | Impact               | 4     | 31-Dec-<br>2026                 | Decreasing                                   |

| Action no    | Action description            | Latest Note |   | Latest Note<br>Date | Due Date        |
|--------------|-------------------------------|-------------|---|---------------------|-----------------|
| SUR SMT 017a | ,                             | 8           | - |                     | 31-Dec-<br>2026 |
| SUR SMT 017b | Market Refurbishment Strategy | 5 - J       | - |                     | 31-Dec-<br>2026 |

| Risk no, title,<br>creation date,<br>owner  | Risk Description (Cause, Event, Impact)  | Current Risk Rating & Score Risk Update and date of update Target Risk Rating & Score |    | core  | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |                 |          |
|---|--|---|----|---|---------------------------------|--|-----------------|----------|
| SUR SMT 002 Insufficient budget to meet user and asset demand at Guildhall  10-Feb-2015 Peter Young | Cause: Insufficient funding available for Major Works, Cyclical Works and Reactive Maintenance to manage the repair demands on the Guildhall Complex.  Event: Insufficient asset funding.  Impact: The standard of the Guildhall Complex will deteriorate, resulting in; poorer working environments leading to increased dissatisfaction and lower employee productivity and potential increase in breakdowns and reactive costs as the basic infrastructure of the Complex becomes beyond economic repair. | Impact  | 12 | The Guildhall Renewal programme has been deferred, which will increase the medium-term demands on maintenance budgets to ensure the upkeep of the assets.  The Cyclical Works Programme has recently been approved, and this includes significant funding for works at the Guildhall which will help maintain the building over the short term.  The year 1 Cyclical Works Programme (2024/25) is to ensure as much of the surveys are complete. This will enable the team to ensure costs are aligned with budget and operational constraints. Surveys will also allow us to plan works accordingly accounting for Remembrancer requirements, alignment of priority works and risk strategies.  Programming of works from years 2-5 have commenced under the newly appointed Programme Manager. There is set intentions from the outset of spending majority of budget across year 2-4. This will enable any uncompleted works to fall into a lesser year spend in year 5.  109 Jan 2025 | Impact                          | 4  | 31-Mar-<br>2025 | Constant |

| Action no | Action description   | Latest Note  |            | Latest Note<br>Date | Due Date        |
|-----------|--|--|------------|---------------------|-----------------|
|           | Fundamental Review of the North and West Wings of Guildhall  The review will present options to Members on how to consider the medium- and long-term position of the Guildhall site to ensure modern, fit-for-purpose accommodation for Members and Officers | funding gap the progression of any renewal programme will be delayed until more funding is available. However, in the interim repair and maintenance works will continue to be delivered | Wilkinson; | 0, 0,000            | 31-Mar-<br>2026 |
|           | Cross departmental working with Remembrancer's Events Team.  This activity is seeking to create a single profit and loss account for events at the Guildhall, such that there is greater transparency over income and repair and maintenance outgoings.      | Surveyor have highlighted the delivery of this activity as a priority for the coming year. The mechanics of the agreed approach of the Trading Account was presented to Members at       |            |                     | 31-Jan-<br>2025 |

| Risk no, title,<br>creation date,<br>owner  | Risk Description (Cause, Event, Impact)  | Current Risk Rating | & Score | Risk Update and date of update  | Target Risk Rating & Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|---|--|---------------------|---------|---|----------------------------|---------------------------------|--|
| SUR SMT 010<br>Insurance -<br>Investment<br>and Corporate<br>Estates  26-May-2022 Robert Murphy | Cause: Revaluation of the City Corporation's estates (Investment and Corporate) does not happen in a timescale compliant with insurance policy requirements or the terms of leases.  Event: The City fails to meet the provision under its insurance policies which typically require revaluations by a qualified person are undertaken at least every five years (Investment and Corporate). The City would be in breach of its legal obligations as a landlord under the terms of its leases to ensure that the full re-instatement value is insured.  Impact: The insurance policy does not respond in full (Investment and Corporate |                     | 8       | This risk identifies the need of revaluation of the City of London Estates – (Investment and Corporate) to ensure that the City reaches its legal obligations under its insurance policies. Funding and resource are being applied. The valuations of CBF are nearly complete; City Fund properties have been tendered; and City Estate will go to tender shortly.  10 Jan 2025 | Impact                     | 31-Mar-<br>2025                 | Constant                                     |

| Action no    | Action description   | Latest Note   |                                    | Latest Note<br>Date | Due Date        |
|--------------|--|---|------------------------------------|---------------------|-----------------|
| SUR SMT 010a | Register of data  Ensuring the completeness of the organisation's data sets to ensure that assets are not 'lost' and accuracy of our risk scoring. | A property schedule exists, and this has been updated with the survey carried out on Special Sites (by RLF).  | Robert<br>Murphy                   |                     | 31-Mar-<br>2025 |
| SUR SMT 010b |  | Where leases allow, the cost can be recovered from commercial tenants, and operational occupiers as appropriate. Funding has been agreed and a budget line identified where relevant within the City Corporation. | John<br>James;<br>Robert<br>Murphy |                     | 31-Mar-<br>2025 |
| SUR SMT 010c | Delivery  Delivery of the programme of valuation activity. As this progresses the risk score will reduce to target.                                | The delivery of the valuations will be via an external valuer. Service delivery is either underway or in procurement.   | Robert<br>Murphy                   |                     | 31-Mar-<br>2025 |

| SUR SWIT 012 Adjudication & Disputes  Productivity at sites was adversely impacted. Impact: Increased likelihood that projects were designed correctly, and resulting legal and adjudication issues, reputational harm.  8 8 The COVID-19 pandermic resulted in 3 years of impact at project sites. Sile productivity and siluration where some sites was adversely impacted. Impact: Increased likelihood that projects were designed correctly, and resulting legal and adjudication issues, reputational harm.  8 8 The COVID-19 pandermic resulted in 3 years of impact at project sites. Sile productivity and limited circus 60% productivity and much design work were not designed correctly, or there are issues beyond that which would normally be expected on construction builds.  We are now in a situation where we are engaged with legal discussions and adjudications with project sites with final products.  The department's risk register has a separate risk relating to 'construction price inflation: The inflation in risk is wicked rost due to other causes (Ukraine, energy, etc.). This risk only focuses on adjudication & disputes.  This risk may remain on the register until projects commenced prior to, or during, the COVID-19 pandemic, have been delivered and finalised. The restored and finalised.  The Jan 2025 | Risk no, title,<br>creation date,<br>owner | Risk Description (Cause, Event, Impact)   | Current Risk Rating of | & Score | Risk Update and date of update  | Target Risk Rating & | Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|--|--|---|------------------------|---------|---|----------------------|-------|---------------------------------|--|
| JI IIII AVAL   | Adjudication                               | Event: Regulations restricted access to sites and resulted in more design work being undertaken remotely. Productivity at sites was adversely impacted.  Impact: Increased likelihood that projects were designed correctly, and resulting legal and adjudication issues, |                        | 8       | 3 years of impact at project sites.  Site productivity was limited (circa 60% productivity) and much design work was undertaken remotely, or with limited site access.  This has created a situation where some sites were not designed correctly, or there are issues beyond that which would normally be expected on construction builds.  We are now in a situation where we are engaged with legal discussions and adjudications with project suppliers in an effort to iron out issues with final products.  The department's risk register has a separate risk relating to 'construction price inflation'. The inflation risk is wider as it also captures cost escalations due to other causes (Ukraine, energy, etc). This risk only focusses on adjudication & disputes.  This risk may remain on the register until projects commenced prior to, or during, the COVID-19 pandemic, have been delivered and finalised. The risk scoring will be kept under | Impact               | 4     |                                 |  |

| Ola Obadara |  |  |  | С |
|-------------|--|--|--|---|
|             |  |  |  | l |

| Action no | Action description   |       | Latest Note<br>Date | Due Date        |
|-----------|--|-------|---------------------|-----------------|
|           | Project Review and Claims Consultant  Claims consultant can advise the organisation where it can | 8 r 3 | <br>                | 31-Mar-<br>2025 |

| Risk no, title,<br>creation date,<br>owner                               | Risk Description (Cause, Event, Impact)   | Current Risk Rating | & Score | Risk Update and date of update  | Target Risk Rating & | Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|--|---|---------------------|---------|---|----------------------|-------|---------------------------------|--|
| SUR SMT 008 Special Structures  20-Oct-2021 Peter Collinson: Peter Young | Cause: Lack of central register for special structures and/or ambiguity over accountability, responsibility for budget provision  Event: Incomplete, or not up-to-date register of special structures and planned maintenance regime  Impact: Potential failure of special structure and/or forced closure of asset / space | Impact              | 6       | Special structures relate to those structural elements with an asset which supports other (often public) elements, so captures basements, subroad spaces, supporting structures etc.  Previously there was no central structures register within the portfolio, and therefore no prescribed or routine inspection regime in place to ensure that they remain in a suitable condition which is being addressed through the mitigation of this risk, but the task is significant.  Where inspections are flagged and remedial work has been identified. These items may be subject to future bids for funds.  C&CS now instructed to determine level of maintenance being undertaken by UKPN and to regularise occupation where no lease exists or repairing obligations not expressly provided.  10 Jan 2025 | Impact               | 2     | 31-Mar-<br>2025                 | Constant                                     |

| Action no    | Action description  | Latest Note   |  | Latest Note<br>Date | Due Date        |
|--------------|---|---|--|---------------------|-----------------|
| SUR SMT 008a | Special Structures register  By tracking delivery against an up-to-date register, and assessing the structures in a risk-based approach, will help mitigate the risk swiftly.                     | Funding to undertake the technical inspections, create the inventory and survey current condition was approved as part of the Cyclical Works Programme (CWP) 22/23 Bid List. The survey programme is now in progress.  The initial desktop survey has been completed, February 2024) and this has developed a list of structures which required more detailed assessment which are currently in progress. The survey process is also developing survey programme for Special Structures (some assets will require more frequent assessment). This information will be captured on the Computer Aided Facilities Management (CAFM) software.  CPG and Ops group working through implications from latest surveys at Guildhall and St Peter's Hill. |  | 10-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 008b | Special structures – investment portfolio  Ensuring on-going accuracy of the special structures register in the investment portfolio, in order to understand and assess our risks.                | Register for the investment estate exists but requires a refreshed survey to ensure on-going accuracy of information. This is being addressed through the programme of works as identified in action SUR SMT 008a.  Pet Co Ro Mu  |  | 10-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 008d | Special Structures – other assets  Ensuring that premises controllers, where this is not the City Surveyor, remain aware of their responsibilities. This helps manage the risk at these locations | Corporate Property Director and Operations Group Director are engaging with other departments to ensure that there is clarity over responsibilities and what actions need to progress to mitigate this risk comprehensively across the City of London Corporation.  |  | 10-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 008e | Special Structures – works  To undertake works where the inspection programme has identified areas of need. This will manage the likelihood of this risk.   | Should the inspection process (action SUR SMT 008a) identify assets which require additional works to bridge the gap between current and desired condition, further funding bid requests may result. Note that this action is subject to the availability of funding (CWP bid process, as outlined in action CR37a).  |  | 10-Jan-<br>2025     | 31-Mar-<br>2025 |

| Risk no, title,<br>creation date,<br>owner               | Risk Description (Cause, Event, Impact)  | Current Risk Rating & Sco | ore | Risk Update and date of update   | Target Risk Rating & | Score | Target<br>Date/Risk<br>Approach | Current<br>Risk score<br>change<br>indicator |
|--|--|---------------------------|-----|--|----------------------|-------|---------------------------------|--|
| UKPN -<br>Condition and<br>maintenance<br>of substations | Cause: Either the failure of UK Power Networks (UKPN) to adequately maintain their facilities adequately (including equipment), or any failure on behalf of the City Corporation to structures where these are our responsibility, to a condition adequate to prevent issues arising.  Event: Potential for flood or fire of substation Impact: Potential flood or fire leading to impact on operational assets and interruption to service delivery and/or claim from UKPN for business interruption. | _ <u> </u>                | ı   | C&CS now instructed to determine level of maintenance being undertaken by UKPN and to regularise occupation where no lease exists or repairing obligations not expressly provided  10 Jan 2025 | Impact               | 4     | Reduce                          | Constant                                     |

| Action no    | Action description   | Latest Note  | Action owner   | Latest Note<br>Date | Due Date        |
|--------------|--|--|--|---------------------|-----------------|
| SUR SMT 015a | Corporate Working Group  The creation of a corporate wide Working Group by the Corporate Health and Safety committee is to bring the relevant organisational leads together (Legal, Housing, City Surveyor's, etc. to jointly assess and address the risk. | A working group has been set up and is chaired by the City Surveyor. A tracker has been developed for completion by all City departments to identify whether there are any transformers on their assets and progress was reviewed in May 2024. The next step will be to contact UKPN to obtain fires and asbestos risk assessments, liaise with legal team to ensure that lease agreements are in place and to understand departmental responsibilities.   |  | 10-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 015b | Identifying Responsibility  This background data will help codify the split of responsibility between the City Corporation and UKPN  | The City Surveyor's Department is collating an inventory of all UKPN substations across our estates, and is seeking to identify leases wherever these are available. Because of age of the structures, many assets may not have current legal documentation.  The new working group is refreshing a single schedule of all plantrooms and substations which will enable the City Solicitor and Asset Advisors to identify where existing leases may have expired.  The organisation's legal team, have been in contact with UKPN in connection with codifying roles and responsibilities and arranging access for CoL as landlord. |  | 10-Jan-<br>2025     | 31-Mar-<br>2025 |
| SUR SMT 015c | Net Steps  The organisation will need to be satisfied that equipment housed within City assets continues to operate as anticipated – this information will need to be supplied by UKPN as part of an inspection regime. Similarly the                      | The working part has been concluded and a consolidated list of UKPN sub stations has been created.  Comptrollers & City Solicitors with assistance from CPG, IPG, Housing and the central H&S team are now to formally write to UKPN requesting what risk management and maintenance activity is applied to said sub stations located within or alongside CoL buildings. This action   | Robert<br>Murphy;<br>David<br>Renshaw;<br>Peter<br>Young | 10-Jan-<br>2025     | 31-Mar-<br>2025 |

|  | is being progressed by the Comptroller and City Solicitor's who have identified landlord and |     |   |
|--|--|-----|---|
| elements which are our responsibility are maintained | tenants responsibilities.  | ı . | ĺ |
| appropriately.                                       |  | ]   |   |