

Appendix 2: Summary of project progress Phase 1 - 4

Phase	Project and brief description	Update
One (Pilot)	Climate resilient planting (Pedestrian Priority): Planting at several parklets – City-wide	Completed Apr 2021.
	Riverside Planters: An innovative 'dry garden' was planted requiring less watering	Completed Apr 2022.
	Vine Street: 5 street trees were selected for their resilience to trial their suitability for the City	Completed Apr 2022.
	Bevis Marks/Dukes Place: rain gardens and permeable paving with a climate resilient planting palette.	Completed May 2023.
	Jubilee Gardens: As part of the re-landscaping of this City Garden, increased greenery and a more diverse and resilient planting palette is being introduced.	Completed Feb 2025
	Greening Cheapside: Sustainable drainage and resilient planting has been introduced to this public space	Complete Jul 2024
Two (Developed)	Bank: As part of the wider junction works, trees, rain gardens and planters are being added to several arms of the junction	Complete Dec 2024
	Little Trinity Lane: A re-landscaping scheme to introduce more greenery and a number of sustainable drainage measures.	Complete Apr 2025
	Moor Lane: various elements are to be introduced including trees and raingardens	Design in progress.
	Finsbury Circus Garden: a major re-landscaping project that includes resilient planting and sustainable drainage	Complete Apr 2025
	Barbican Podium: shallow planting beds with a climate resilient palette.	Monitoring commenced August 2022
	Crescent: landscaping, tree planting and rain gardens as part of the creation of a new public space	Removed from programme
	Temple Avenue: Trees and planters to be introduced as part of the enhancement of the southern end of the street.	GW3 approved Jul 2025
Three Re-landscaping	London Wall/ Moorgate: replacement of the lawn area that is in poor condition with a more climate resilient design along with additional tree planting and route through	Completed May 2025
	Finsbury Circus Western Arm: Landscaping of the street to create a new public space.	Completed Apr 2025
	Fann Street: extension of tree planting and introduction of new beds and climate resilience measures	Design in progress, works due to commence 2025 subject to approval of Gateway 5 report.
	St Peter Westcheap: re-landscaping and measures to protect the existing tree	Design in progress, works due to commence early 2026 subject to

		approval of Church faculty and Gateway 5 report.
Three (Tree planting)	Season 2022-23	Completed, 59 trial pits, 27 trees planted.
	Season 2023-24	Completed, 37 trial pits, 12 trees planted.
	Season 2024-25	Completed, 39 trial pits, 21 trees planted
	Season 2025-26	91 sites identified to date, 6 successful radar surveys – will include King William Street tree planting (11 trees).
Three (Replanting)	John Carpenter Street	Completed Feb 2024.
	St Mary Aldermanbury	Completed Sep 2023.
	All Hallows on the Wall	Completed Oct 2023.
	Whittington Gardens	Completed Dec 2023.
	St Dunstan's on the Hill	Completed Dec 2023.
	Queen Street Place	Completed Dec 2023.
	Angel Lane	Completed Dec 2023.
	St Olave Silver Street	Completed Apr 2025.
	St Dunstan's in the East Churchyard	Site survey complete, design yet to commence
	Grants Quay	Design yet to commence
	Old Waterman's Walk	Design yet to commence
	St Anne and St Agnes Churchyard	Completed Mar 2025
	St Mary Staining	Completed Mar 2025.
	St Botolph's without Bishopsgate	Design yet to commence
Four (Sustainable drainage)	Ludgate Broadway: raingarden, trees, seating and widened pavement alongside accessibility improvements	Design in progress, works due to commence early 2026 subject to approval of Gateway 5 report.
	Bread Street (South): raingarden and seating	Design in progress, works due to commence late 2025
	Knight rider Court: raingarden, widened pavement and seating. Relocation of disabled parking bays	Design in progress, works due to commence late 2025

	St Andrew Hill: raingarden, trees, and widened pavement	Design in progress, works due to commence late 2025
	Lloyds Avenue: raingardens, trees, and seating	Design in progress, works due to commence early 2026 subject to approval of Gateway 5 report.
	St Andrew Undershaft Churchyard: Re-landscaping and sustainable drainage including capturing rainwater from church roof	Works commenced July 2025. Completion due November 2025