

## The Barbican Podium Works

Location	Remove Surfaces		Deck Preparation		Insulation		Waterproofing		Screed & Tiles	
	Programme	Actual	Programme	Actual	Programme	Actual	Programme	Actual	Programme	Actual
	%	%	%	%	%	%	%	%	%	%
Beech Gardens (over tunnel)	100	97	100	97	n/a	n/a	100	95	100	95
Bryer Court	70	70 <sup>1</sup>	50	50 <sup>1</sup>	n/a	n/a	60	60 <sup>1</sup>	50	50 <sup>1</sup>
Beech Gardens	100	90 <sup>3</sup>	100	75	50	10 <sup>2</sup>	0	0 <sup>2</sup>	0	0 <sup>2</sup>
John Trundle Ct	80	90 <sup>3</sup>	80	70 <sup>3</sup>	80	30 <sup>2</sup>	80	15 <sup>2</sup>	15	0 <sup>2</sup>
White Lyon Ct	0	35	0	25	0	25	0	5	0	0
Overall	70	76	66	63	26	22	48	35	33	29

1 Delayed due to presence of asbestos

2 Delayed due to design change from hot bitumen to cold adhesive

3 Delayed due to environmental noise issues