					ŀ	Hampstead Hea	th Ponds Projec	t - CWG May 201	5					
2 Month Lookahead	4/2015 4/2015 4/2015 4/2015 4/2015 4/2015 4/2015	4/2015 4/2015 5/2015 5/2015 5/2015	5/2015 5/2015 5/2015 5/2015 5/2015 5/2015	5/2015 5/2015 5/2015 5/2015 5/2015 5/2015	5/2015 5/2015 5/2015 5/2015 5/2015 5/2015	5/2015 5/2015 5/2015 5/2015 5/2015	5/2015 6/2015 6/2015 6/2015 6/2015 6/2015	6/2015 6/2015 6/2015 6/2015 6/2015 6/2015 6/2015	6/2015 6/2015 6/2015 6/2015 6/2015 6/2015	6/2015 6/2015 6/2015 6/2015 6/2015 6/2015	6/2015 6/2015 7/2015 7/2015 7/2015 7/2015	7/2015 7/2015 7/2015 7/2015 7/2015 7/2015	7/2015 7/2015 7/2015 7/2015 7/2015	7/2015 7/2015 7/2015 7/2015 7/2015 7/2015
A set is a	0.02 Mon Tue Wed Thu Fri Sat Sun Mo	28/0 0/27 0/1/0 0/20 0/1/0 0/20	04/0 05/0 06/0 00/0 00/0 00/0 00/0 00/0 00	00000000000000000000000000000000000000	18/0 22/0 23/0 23/0 23/0 23/0 23/0	25/0 28/0 30/0 30/0	01/0 02/0 08/0 08/0 09/0 00/0 00/0 00/0 00/0 00	00/00 11/0 12/0 12/0 12/0 12/0 08/0 08/0 08/0 08/0 12/0 08/0 08/0 08/0 08/0 08/0 08/0 12/0	0,5 10,0 1	22/0 23/0 25/0 25/0 25/0 25/0 25/0 25/0 25/0	01/0 00/0 00/0 00/0 00/0 00/0 00/0 00/0	08/0 08/0 11/0 12/0	00000000000000000000000000000000000000	19/0 22/0 23/0 23/0 25/0 25/0 25/0
Activity	Mon lue wed inu Pri Sat Sun Mo	on lue wed inu Fri Sat Sun	Mon lue wed inu Pri Sat Su	in Mon lue wea inu Fri Sat Su	n won iue wed inu Pri Sat Sun	i Mon Tue Wed Thu Ph Sat S	sun mon lue wed inu Fri Sat S	un won lue wed inu Fri Sat Su	n won lue wed inu Pri Sat Sun	Mon lue wed inu Fri Sat Sun	won lue wed inu Pri Sat Sun	1 Mon iue wed inu Pri Sat Sun	won lue wed inu Pri Sat s	sun mon lue wed inu en sat sun
Model Boating Pond														
Install platform (200t)														
Deliver piles														
Install piles														_
Fence borrow pit														
Install footpath diversion (800t)														
Install Gas Protection Slabs														
Strip topsoil from silt process area (1550m3) Strip topsoil from borrow pit														
central section (2225m3)														
Strip topsoil from southern borrow pit (2225m3)														
Dewater pond Fish Rescue														
Remove silt 7500m3														
Install time lapse														
P7 Viaduct														
Set up site area														
Drainage works														
Spillway works														
Demob area														
P11 Vale of Health														
Set up site area														
Drainage works														
P 9 Hampstead No.2														
Set up site area														
Install piling														
Place culverts														
Deliveries Vehicles per Entrance per Week														
Highgate Road	20 16	50 21	40 11	50 13	50 15	10	10	10	10	20	10	10	10	10
Fairground	0	0 0	0 2	10 2	10 2 Upper FG	5	5	0	0	0	15	10	10	10
East Heath Road	0	0 0	0	0	0	10	5	5	5	5	5	5	5	5



Hampstead Heath Ponds Project



Air Quality Monitoring Results 25th May to 31st May

PM10 Levels � (ug/m3)	Limit	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
24 Hour Average	< 50	12.3	9.7	12.2	Q	77	6.4	5.2
	> 50	16.3	3./	IL.C	U	1.1	0.4	J.C
15 Min Max	< 200	25.2	154	39.9	14.7	112.7	13.7	14.4
το μιμι μαχ	> 200	E3.E	134	33.3	14./	112./	13./	14.4

• The 15 minute maximum limit of 200 ug/m3 has been set by the London Borough of Camden. The 24 hour average limit of 50 ug/m3 is set as part of the London Air Quality management strategy. Factors other than construction works may affect the level of particulates and any readings over the 200 ug/m3 limit will be investigated.



Hampstead Heath Ponds Project



Pond Water Quality Monitoring Results

Week Ending:	8th June to 12th June2015
--------------	---------------------------

Pond: **Model Boating Pond**

		Baseline 2013	Monday	Tuesday	Wednesday	Thursday	Friday	
Dissolved	>6				9.2	10.8	9.7	
Oxygen °	4-6	6.9	9.8	9.3				
Mg/l	<4							
Suspended								
Solids *			18.5	21.5	23.7	18.5	24.9	
(FNU)								
	6 to 9							
pH	5.5-6 or 9-9.5	7.8	8.2	8.1	8.1	8.4	8.0	
	<5.5 or >9.5	710	U.L					

Pond:

Viaduct Pond

		Baseline 2013	Monday	Tuesday	Wednesday	Thursday	Friday	
Dissolved	>6					11.8	9.7	
Oxygen °	4-6	4.8	12.5	9.4	8.5			
Mg/l	<4							
Suspended								
Solids *			37.6	17.9	16.7	14.1	14.8	
(FNU)								
	6 to 9							
pH	5.5-6 or 9-9.5	7.6	8.5	7.9	7.8	8.3	7.7	
	<5.5 or >9.5							

Pond: Vale of Health Pond

		Baseline 2013	Monday	Tuesday	Wednesday	Thursday	Friday
Dissolved Oxygen ° Mg/l	>6 <u>4-6</u> ≺4	4.8	8.9	7.9	8.0	7.5	8.2
Suspended Solids * (FNU)			9.3	9.4	9.0	9.2	9.1
pH	6 to 9 5.5-6 or 9-9.5 < <u>\$.5 or >9.5</u>	7.6	8.1	8.0	8.1	8.1	8.0

° Dissolved oxygen levels are influenced seasonally by algal blooms and also by weather such as heavy rain and strong winds. Levels are also affected by water temperature.

* Suspended solids are influenced seasonally by algal blooms and also by weather such as heavy rain and strong winds. Guidelines suggest that the annual average quantity of suspended solids should be less than 25mg/l. A correlation between FNU and mg/l is currently being analysed

BAM.1760 - Hampstead Heath Ponds Project

Schedule of received deliveries

Week Commencing:

08/06/2015

Day	#	Access point	Туре	Comments
Monday	1	Upper fair ground	Concrete - 4m	
	2	Upper fair ground	Concrete - 3m	
	3	Upper fair ground	Sheet Piles	
Tuesday	1	Highgate Road acess	New Rescue Boat	
	2	Upper fair ground	Concrete - 3m	
	3	Highgate Road acess	Pipe Sections & Collars	
Wednesday	1	Upper fair ground	Concrete - 3m	
	2	Highgate Road acess	Pontoons	
	3	Highgate Road acess	Pontoons	
	4	Highgate Road acess	Toilet Silage cleaner	
	5	Highgate Road acess	Pile Hammer Repairer	
Thursday	1	Upper fair ground	Concrete 4m	
	2	Upper fair ground	Concrete 3m	
Friday	1	Upper fair ground	Sheet Piles	



Complaint No.	Date	Method of complaining	Description of complaint	Outcome	Action
19	04/06/2015	twitter	Repair work to path to east of Model Boating Pond (where the electical cable had been laid for the time lapse camera) was not good enough.	This was a temporary repair and ashphalt was due to replace it the day the complaint was made.	Asphalt has now been laid.
18	01/06/2015	In person	Temporary stone path is not a pleasant durface to walk on - very stoney. Not good for disability scooters.	Open textured areas these have now been blinded with fine material.	Path quality matches quality of path that it leads onto - this will be monitored closely.
17	01/06/2015	Phone	Vehicle (yellow digger) moving faster than 5mph on Lime Avenue.	Passed on to BAM who have spoken to their staff and reiterated the 5mph limit.	Speed restrictions will be closely monitored.
16	19/05/2015	Via email	Closure of spillway on western edge of Model Boating Pond is making it difficult for his dog to get in and out of water, as it was a lower edge. Asked for a temporary board to be put in place on eastern edge of pond - near Men's Bathing Pond end.	Explained that southern edge of pond would soon be de-watered and inaccessible for dogs, also there are other ponds more suitable for dog access. Finally, there is a lower spot on northern bank where dogs can access water.	No further action required.
15	18/05/2015	Via email	Delivery vehicles arriving earlier than stated in the planning application. She has seen a delivery arriving at8.30am.	BAM told that deliveries must arrive within agreed timescale.	Deliveries rescheduled to arrive after 9.30am.
14	08/05/2015	via email	Concerned about the trees within the work compound - how will they be protected?		Protection work happening now at MBP

Complaint No.	Date	Method of complaining	Description of complaint	Outcome	Action
13	05/05/2015	Via email	Concerned about the trees within the work compound - how will they be protected?	Explained that fences would be erected around trees and that BAM staff have been instructed to stay out of their canopy/root protection zone.	Concern noted and passed onto BAM
12	05/05/2015	Via blog	Was not aware of the extent of the MBP compound. Why had it not been part of consultation? Did it have planning permission?	Responded that the extent of the compound was not know during the consultation and that it had been included in the planning application.	Concern noted and link to relevant planning documents issued.
11	27/04/2015	Via email	Thinks the heras fencing is ugly and would like it moved back 2m from the path so it does not feel so enclosed.	On one side of the compond the fencing is 2m from path but the fencing on the northern edge will not be moved now.	This issue will be considered at future componds.
10	27/04/2015	Via Heath staff at Parliament Hill	Complainant worried that vehicles and fences being stored too close to trees which may affect roots.	BAM notified of complaint. BAM inform staff that they should not park or store items under the canopy of the tree.	This will be considered in future.
9	11/04/2015	Via email	Noticed that a Moorhen had nested in the reed area that had been netted off in Model Boating Pond.	BAM and Ranger team informed of ne	Nest will not be disturbed.
8	12/03/2015	Via CWG member	Too much vegetation being cut back on Highgate Chain.	Site clearance has now been completed on Highgate Chain. Some vegetation has been cut back to discourage birds from nesting (reed beds in Model Boating Pond) but this also happens as part of the annual Manangment Plan. Reeds are cut back every six years so they regenerate.	Concern noted.
7	09/03/2015	Via blog	Concerned about vehicles causing damage to ground.	Responded that vehicle movements were to be monitored closely for this reason and the site clearance schedule had been altered to avoid further ground damage by vheicles.	Raised with contractors.

Complaint No.	Date	Method of complaining	Description of complaint	Outcome	Action
6	04/03/2015	Via email	Querying and objecting to netting (visually intrusive) which had been placed over the reeds at Model Boating Pond.	dicouraging birds in this area, which will be very close to work compound, explained. Link sent to blog where this work was explained.	
5	20/02/2015	Via email	Complainant thought more than one tree had been felled at Vale of Health - 3 stumps in one location.	Email response sent stating that it was one muti-stemmed tree - False Acacia which was on tree felling schedule.	
4	20/02/2015	In person	Tree felling path closures at Highgate No. 1 resulted in a number of complaints to staff.	Path was re-opened shortly after complaints received.	Contractors advised that paths cannot be closed when a suitable diversion is not available.
3	12/02/2015	In person	Objecting at Stock Pond during tree removal by shouting over the top of the chainsaw noise. She believed that the trees at Stock Pond were not to be felled while the final decision was being made over the design.	Constabulary, and later Jonathon Meares, spoke to the person and explained the situation and that for her safety she must not go into the exclusion area. She accepted the explanation, but was still upset by the tree loss.	PPSG were emailed on Tuesday (17/02/15) to confirm decision on Stock Pond
2	05/02/2015	Via email	Work sites where tree felling has taken place are untidy - timber lying around.	Felled trees to be used as deadwood habitats in appropriate locations. Ground conditions are wet so care must be taken with vehicles in order to prevent ground damage.	Site clear up taking place week
1	05/02/2015	Telephone	Upset about the felling of the willow tree at Model Boating Pond and the other trees for the Ponds Project.	Reasons for the felling explained to caller and he seemed happier – he said he would phone back if he wanted more information.	No further action required.