

Appendix 5: Financial tables

Table 1: Spend to Date - 150 Bishopsgate S278 Hwy Wks - 16800066/16100325

Description	Approved Budget (£)	Expenditure (£)	Balance (£)
Pre-Evaluation	66,314	66,313	1
P&T Fees	23,562	18,472	5,090
Env Servs Staff Costs	84,681	73,921	10,760
Open Spaces Staff Costs	5,000	84	4,916
P&T Staff Costs	63,000	69,979	(6,979)
Works - Highways	46,515	46,514	1
Works - TFL	29,600	29,600	-
TOTAL	318,672	304,883	13,789

Table 2: Resources Required to Reach Next Gateway

Description	Approved Budget (£)	Resources Required to Reach Next Gateway (£)	Revised Budget (£)
Pre-Evaluation	66,314	-	66,314
P&T Fees	23,562	24,233	47,795
Env Servs Staff Costs	84,681	78,194	162,875
Open Spaces Staff Costs	5,000	2,922	7,922
P&T Staff Costs	63,000	60,000	123,000
Works - Highways	46,515	562,295	608,810
Works-landscape		14,108	14,108
Works - TFL	29,600	-	29,600
Lighting Works	-	57,200	57,200
Utilities	-	75,700	75,700
Maintenance	-	80,204	80,204
TOTAL	318,672	954,856	1,273,528

Table 3: Funding Sources

Funding Source	Amount (£)
S278	1,273,528
Total	1,273,528