

## Capital Projects - Quarter 1, 2015-16 update

**Planning Ahead** - The following Culture Heritage & Libraries projects may require between £8.191m and £13.141m of capital expenditure in the next 5 years.

Brief description of potential project	Estimated cost	Expended to 30 June 2015	Indicative source of funding	Indicative timetable for project
<b>Tower Bridge</b> High Level Walkway Roof Coverings	£300k - 500k	£0	Bridge House Estates	Planned to complete by April 2016
<b>Tower Bridge</b> Engine Rooms, Reception & Gift Shop	£320k	£0	Bridge House Estates	Works now expected to be undertaken in 2016/17 following completion of the Bridgemaster's House Project
<b>Lord Mayor's Show Historic Carriages</b> Refurbishment(Phase 1)	£278k	£38k	City's Cash	Works to be completed between the 2015 and 2016 shows. Investigations will inform the need for further phases of works
<b>Monument</b> Residual Works	£108k	£2k	City's Cash	Originally planned to complete in 2013/14
<b>Shoe Lane Library</b> Transformation	Up to £250k	£0	City Fund	Planned for completion by 31 March 2016
<b>Barbican Library</b> Transformation	£250k – £5m	£0	City Fund	Planned for completion by 31 March 2016
<b>Libraries and LMA</b> IT and Infrastructure	£100k	£0	City Fund	Implementation to be completed by December 2015
<b>London Metropolitan Archives</b> Roof Renewal	£1,585k	£1k	City Fund	Planned to complete during 2016/17
<b>London Metropolitan Archives</b> Future Accommodation Planning	Up to £5m	£0	City Fund	Overall Programme July 2015 to February 2016, with potential to lead on to a longer substantive capital project