

<b>Committees:</b> Corporate Projects Board <i>[for information]</i> Culture Heritage and Libraries <i>[for decision]</i> Projects Sub <i>[for decision]</i>		<b>Dates:</b> 25 November 2019 20 January 2020 16 December 2019
<b>Subject:</b> Guildhall Art Gallery and Heritage Gallery works  <b>Unique Project Identifier:</b> 9830 <b>CS:426-19</b>	<b>Gateway 6:</b> <b>Consolidated Outcome Report</b> Light	
<b>Report of:</b> City Surveyor <b>Report Author:</b> Mark Lowman <b>CS 426/19</b>		<b>For Decision</b>
<b>PUBLIC</b>		

### Summary

<b>1. Status Update</b>	<b>Project Description:</b>  Creation of a new Heritage Gallery and Study Room within the Guildhall Art Gallery ( including improved wayfinding and signage throughout) to display some of the most significant and internationally important items from its documentary collections such as the 1215 charter from King John granting the City the right to elect its own mayor, the 1297 Magna Carta and the 1613 Shakespeare Deed.  <b>RAG Status:</b> Green <b>Risk Status:</b> low <b>Final Outturn Cost:</b> £541,821 <b>Slippage:</b> 0 months <b>Works completed are:</b>  Bespoke display cases to display the 1215 Charter from King John, the 1297 Magna Carta and 1613 Shakespeare Deed.
<b>2. Next steps and Requested decisions</b>	<b>Requested Decisions:</b>  That the project is closed.

3. Budget

Estimated Project Cost G5	Total	£557,354
---------------------------	-------	----------

	At Authority to Start work (G5)	Final Outturn Cost (G6)
Total	£557,354	£539,556

4. Programme			
	Activity	Authority to Start work (G5) Programme	Final (G6) Programme
	Start on Site	February 2014	February 2014
	Completion	June 2014	June 2014
5. Key Conclusions	<ul style="list-style-type: none"><li>• The project was delivered within the budget approved at Gateway 5 and on programme.</li><li>• The project was unanimously well received and provides bespoke display cases and way finding signage for the 1297 Magna Carta and 1613 Shakespeare Deed.</li><li>• The project was completed in June 2014 in time for the Lord Mayors Celebrations in November 2014 and the Magna Carta Celebrations in 2015.</li><li>• Increase the visitor footfall to the Art Gallery and the Guildhall complex.</li></ul>		

### Contact

<b>Report Author</b>	Mark Lowman
<b>Email Address</b>	Mark.lowman@cityoflondon.gov.uk
<b>Telephone Number</b>	0207 332 1449