| Pond Name                          | Forthcoming changes to Existing and Environmental Master Plans for Planning  |
|------------------------------------|--|
| General                            | Tree removal information will be added to the existing site plans  |
|                                    |  |
| Highgate Chain                     |  |
| Stock Pond                         | Existing fence will be reinstated on the upstream face of dam  |
|                                    | The aerators proposed on the drawings subject to review with CoL due to concerns re noise  |
|                                    | New tree/shrub planting to be added  |
| Kenwood                            | Design of changing facility on existing slab being developed   |
| Ladies Bathing                     | 2 congri or orientging recinity on existing class soming developed   |
| Pond                               | New tree and shrub planting to be added including planting on western boundary to plug gaps in   |
| Dind Constrain                     | existing planting and screen views   |
|                                    | No. Control of the Co |
| Bird Sanctuary  Model Beating Bond | New tree/shrub planting to be added  Access to island to be shown.   |
| Model Boating Pond                 | Access to Island to be shown.  |
|                                    | (Potential to create a wet causeway as method of access.) Requires clarification from CoL as to  |
|                                    | method on to the island. Wet causeway? Boardwalk?  |
|                                    | Fishing pegs may be added  |
|                                    | Balance of planted margins versus access to open water on pond edge to be reviewed with CoL.   |
|                                    | Data loc of planted margins versus access to open water on poils eage to be reviewed with GoL.   |
|                                    | Cladding of pond perimeter will be considered in relation to soft edge as space will be a constraint on the west bank.   |
|                                    |  |
|                                    | New tree/shrub planting to be added  |
| Men's Bathing Pond                 | Reinforced concrete wall to be changed to sheet piled wall.  |
|                                    | Fishing pegs or gaps in proposed planting on southern dam face for angling.  |
|                                    | New tree/shrub planting to be added  |
| Highgate No.1 Pond                 | Probable change of RC wall to sheet piled wall.  |
|                                    | Arrangement of reed bed extensions and views into the pond to be considered.   |
|                                    | Navitas alabada a ta ba adda d   |
| Hampstead Chain                    | New tree/shrub planting to be added  |
| Vale of Health                     | No significant changes expected  |
|                                    | The digrimount entanges expected   |
|                                    | New tree/shrub planting to be added  |
| Viaduct Pond                       | No significant changes expected  |
|                                    | Now troo/shwib planting to be added  |
| Catabait                           | New tree/shrub planting to be added  |
| Catchpit                           | Proposals for creation of open channel / wetland area downstream of dam, ie across valley bottom towards Mixed Bathing Pond, to be developed.  |
|                                    | New tree/shrub planting to be added  |
| Mixed Bathing Pond                 | Dam raising detail changed to 0.5m main dam and 0.5m high grassed bund on the upstream (Mixed  |
| wixed battling Fond                | Bathing Pond) side of the dam.   |
|                                    | Now troo/shrub planting to be added  |
| Hampetond No 2                     | New tree/shrub planting to be added Incorporate planted areas on east bank with fishing pegs. Confirm with CoL what is proposed at these   |
| Hampstead No.2<br>Pond             | locations  |
|                                    | Cladding detail to be finalised for southern dam face.   |
|                                    | Oladding detail to be ilitalised for southern dall face.   |
|                                    | Possibility of dredging south-east corner where platform for disabled fishing access was proposed.   |
| Hampstead No.1                     | No significant changes expected. Culvert may be slightly wider to account for changes to design of   |
| Pond                               | culvert at Hampstead No.2 Pond.  |