Open Spaces Risk Register

Code	Description (Cause, Event, Impact)	Risk owner	Current Risk Matrix	Target Risk Matrix	Target Date
CR11	Cause: The earth dams on Hampstead Heath are vulnerable to erosion caused by overtopping Event: Severe rainfall event which causes erosion which results in breach, leading to failure of one or more dams Impact: Loss of life within the downstream community and disruption to property and infrastructure – including Kings Cross station and the Royal Free Hospital. A major emergency response would need to be initiated by Camden Council and the police at a time when they are likely to already be dealing with significant surface water flooding. Damage to downstream buildings and infrastructure would result in significant re-build costs. The City's reputation would be damaged. An inquiry and legal action could be launched against the City.	Sue Ireland	Impact Impact	Impact	31-Oct-2016
	The Ponds Project has been				

Code	Description (Cause, Event, Impact)	Risk owner	Current Risk Matrix	Target Risk Matrix	Target Date
	initiated to mitigate this risk as the current interim mitigations of telemetry, weather monitoring, an on-site emergency action plan do not address the issue of the dam's vulnerability to overtopping				
OSD 001	Causes: Poor understanding or utilisation of health and safety policies, procedures and safe systems of work; inadequate training; failure to implement results of audits; dynamic risk assessments not undertaken Event: Staff or contractors undertake unsafe working practices Impact: Injury or death of a member of staff, contractor or a member of the public.	Sue Ireland	Impact	Impact	01-Apr-2016
OSD 002	Causes: Severe wind, prolonged heat, heavy snow, heavy rainfall – potential to increase with climate change Event: Severe weather at one or more site Impact: Strong winds cause tree limb drop, prolonged heat results in fires, snow disrupts sites access, rainfall results in flooding and impassable areas, site closures	Sue Ireland	Impact	Impact	01-Apr-2016

Code	Description (Cause, Event, Impact)	Risk owner	Current Risk Matrix	Target Risk Matrix	Target Date
OSD 003	Causes: Lack of appropriate skill sets to deliver projects; cultural resistance; initial scoping of project outcomes and timescales inaccurate Event: Department is unable to deliver its roadmap projects and programmes in agreed timescales or achieve agreed outcomes Impact: Alternative savings undertaken which may not be consistent with achieving cultural change or improving outcomes.	Sue Ireland	Impact	Impact	01-Apr-2016
OSD 004	Causes: Inadequate proactive and reactive maintenance; failure to identify and communicate maintenance issues Event: Operational or public buildings become unusable Impact: Service capability disrupted; ineffective use of staff resources; damage to corporate reputation; increased costs for reactive maintenance	Sue Ireland	Impact	Impact	01-Apr-2016
OSD 005	Causes: Inadequate biosecurity, buying of infected trees, plants or cattle, spread of windblown Oak Processionary Moth (OPM) from adjacent sites Event: Sites become infected by animal, plant or tree diseases Impact: Public access to sites restricted, animal culls, tree decline, reputational damage, cost	Sue Ireland	Impact	Impact	01-Apr-2016

Code	Description (Cause, Event, Impact) Risk ow	ner Current Risk Matrix	Target Risk Matrix	Target Date
	of control of invasive species, risk to human health from OPM or other invasives			
OSD 006	Cause: Pressure on housing and infrastructure in London and South East; failure to monitor planning applications and challenge them appropriately; challenge unsuccessful; lack of resources to employ specialist support Event: Major development near an open space Impact: Permanent environmental damage to plants, landscape and wildlife, access issues, potential for encroachment	Impact	Impact	01-Apr-2016
OSD 007	Cause: Failure to provide attractive Sue Irela employment prospects for skilled staff. Event: Staff capacity greatly reduced as skilled workers move to other fields. Impact: Reduced capacity, decline in quality of work, reduced ability to deliver core responsibilities, staff motivation declines.	Impact	Impact	01-Apr-2016