

**City of London: Projects Procedure Corporate Risks Register**

Project name: *LMA - Replacement of Fire Alarm, Landlord lighting and Power and Chillers*

Unique project identifier: .....

Total est cost (exc risk) *£1145000*

*Corporate Risk Matrix score table*

PM's overall risk rating	Low
Avg risk pre-mitigation	6.5
Avg risk post-mitigation	4.1
Red risks (open)	0
Amber risks (open)	8
Green risks (open)	2

	Minor impact	Serious impact	Major impact	Extreme impact
Likely	4	8	16	32
Possible	3	6	12	24
Unlikely	2	4	8	16
Rare	1	2	4	8

Costed risks identified (All)

£520,000.00	45%
-------------	-----

*Costed risk as % of total estimated cost of project*

Costed risk pre-mitigation (open)

£520,000.00	45%
-------------	-----

" "

Costed risk post-mitigation (open)

£180,000.00	16%
-------------	-----

" "

Costed Risk Provision requested

£0.00	0%
-------	----

*CRP as % of total estimated cost of project*

- (1) Compliance/Regulatory
- (2) Financial
- (3) Reputation
- (4) Contractual/Partnership
- (5) H&S/Wellbeing
- (6) Safeguarding
- (7) Innovation
- (8) Technology
- (9) Environmental
- (10) Physical

Number of Open Risks	Avg Score	Costed impact	Red	Amber	Green
4	5.8	£90,000.00	0	3	1
3	5.3	£330,000.00	0	2	1
1	6.0	£0.00	0	1	0
0	0.0	£0.00	0	0	0
2	10.0	£100,000.00	0	2	0
0	0.0	£0.00	0	0	0
0	0.0	£0.00	0	0	0
0	0.0	£0.00	0	0	0
0	0.0	£0.00	0	0	0
0	0.0	£0.00	0	0	0

Issues (open)

0
---

Open Issues

Extreme	Major	Serious	Minor
0	0	0	0
0	0	0	0

All Issues

0
---

All Issues

Cost to resolve all issues (on completion)

£0.00
-------

Total CRP used to date

£0.00
-------



