

City of London: Projects Procedure Corporate Risks Register

Project Name: <b>Beech Street Transport and Public Realm Improve</b>		PM's overall risk rating: <b>Medium</b>		CRP requested this gateway: <b>£ 100,000</b>		Average unmitigated risk: <b>6.0</b>		Open Risks: <b>2</b>															
Unique project identifier: <b>10847</b>		Total estimated cost: <b>£ 4,800,000</b>		Total CRP used to date: <b>£ -</b>		Average mitigated risk score: <b>6.0</b>		Closed Risks: <b>0</b>															
General risk classification																							
Risk ID	Gateway	Category	Description of the Risk	Risk Impact Description	Likelihood Classification pre-mitigation	Impact Classification pre-mitigation	Risk score	Costed Impact pre-mitigation (£)	Costed Risk Provision requested Y/N	Confidence in the estimation	Mitigating actions	Mitigation cost (£)	Likelihood Classification on post-mitigation	Impact Classification post-mitigation	Costed Impact post-mitigation (£)	Post-Mitigation risk score	CRP used to date	Use of CRP	Date raised	Named Departmental Risk Manager/Coordinator	Risk owner (Named Officer or External Party)	Date Closed OR/Realised & moved to Issues	Comment(s)
R1	6	(1) Compliance/Regulatory	Legal Challenge to a permanent traffic order	Challenge on procedural or other grounds relating to the traffic order	Likely	Serious	8	£75,000.00	Y - for costed impact post-mitigation	A - Very Confident	There is no real mitigation as the event of a Legal Challenge is completely out of the City's control	£0.00	Likely	Serious	£75,000.00	8	£0.00	Possible: Legal and DBE staff time, external Legal fees, consultancy work	01/10/2020	Gillian Howard	Kristian Turner		Given the nature of the scheme and the scale of public interest, it is considered likely that further legal challenges, such as a Public Enquiry may be forthcoming
R2	6	(1) Compliance/Regulatory	Delays to TfL approving the TMAN for the permanent traffic order	There may be delays to the TMAN approval if TfL have any concerns relating to the impact of a permanent scheme on the network	Unlikely	Serious	4	£25,000.00	Y - for costed impact post-mitigation	B - Fairly Confident	Continue to prepare for the data and constantly liaise with TfL teams	£0.00	Unlikely	Serious	£25,000.00	4	£0.00	Possible: Staff time + modelling	01/10/2019	Gillian Howard	Kristian Turner		In theory TfL have 28 days to approve or reject a TMAN.