

Committees:	Dates:
Barbican Estate – Residents Consultation Committee (RCC) Barbican Residential Committee(BRC) Projects Sub	24/11/2014 08/12/2014 21/01/2015
Subject: Communal repairs and redecorations programme for the Barbican Estate	Gateway 3/4 Options Appraisal Public
Report of: Director of Community & Children's Services	For Information – RCC For Decision – BRC/Projects Sub

Summary

Project Status	Green
Time Line	Overall programme: Undertake programming exercise – November 2014 Gateway 3/4 Options Appraisal – December 2014/January 2015 Procurement of contractor – complete March 2015 Schedule works in accordance with programme – through 2015/6 – 2017/18; with the potential to extend to 2019/20.
Programme status	Pending Approval of Gateway 3/4 – Options Appraisal
Latest estimated cost of works	£1.2 - £1.5m (should a 3-5 year programme be procured)
Expenditure to date	N/A.

Progress to Date:

No expenditure has been incurred. An outline programming exercise has been carried out to map out the necessary redecoration works to each block for the next 5 years.

Overview of options:

There are two options. Option 1 is proceeding with the previous approach of procuring on an annual basis; this approach has been effective. Option 2 is to build-upon the previous approach by procuring for a 3-5 year programme of works. Option 2 is recommended.

Procurement Approach:

The procurement approach will be similar for either 1-year or 3-5-year programme. The tenders will be advertised on the London Portal.

Current Estimate of Costs:

Description	Option 1: annual one-off procurement	Option 2: 3-5 year programme
Works Costs	£300,000 - £400,000	£1.2-£1.5m
Fees & Staff Costs	£37,500 - £50,000	£150,000 - £ 187,500
Total	£337,500 - £450,000	£1,350,000 - £1,687,500

Funding Strategy		
Source	City Fund	City Fund

Recommendations

- Approval is given to proceed with procurement for a contractor to undertake the redecoration work, including enabling repairs.
- Approval of the estimated budget of up to £1.5m for a 5 year programme of works.

Options Appraisal Matrix

See attached.

Contact

Report Author	Amy Carter, Asset Programme Manager
Email Address	Amy.Carter@cityoflondon.gov.uk
Telephone Number	0207 332 3768

Options Appraisal Matrix

	<i>Option 1 – annual requirement</i>	<i>Option 2 – 3-5 year programme</i>
1. Brief description	This project will address the cyclical redecoration of internal and external areas of the predominantly residential aspects of the Barbican Estate. Under this option, the works will be carried out on an annual basis.	This project will address the cyclical redecoration of internal and external areas of the predominantly residential aspects of the Barbican Estate. Under this option, the works will be carried out on a 3-5 year programme.
2. Scope and exclusions	The project applies to the Barbican Estate. Individual blocks will be addressed annually. Exclusions – all other City assets.	The programme applies to the Barbican Estate, multiple blocks will be included as part of a 3-5-year programme. Exclusions – all other City assets.
Project Planning		
3. Programme and key dates	<p>Overall programme: Gateway 3/4 Options Appraisal – December 2014/January 2015 Procurement of contractor – complete March 2015 Works - April 2015 to March 2016.</p> <p>Key dates: Works to commence in April 2015.</p> <p>Other works dates to coordinate: The project will have regard to other projects on the Barbican Estate.</p>	<p>Overall programme: Undertake programming exercise – November 2014 Gateway 3/4 Options Appraisal – December 2014/January 2015 Procurement of contractor – complete March 2015 Schedule works in accordance with programme – through 2015/6 – 2017/18 with the potential to extend to 2019/20.</p> <p>Key dates: Works to commence in April 2015.</p> <p>Other works dates to coordinate: The project will have regard to other projects on the Barbican Estate.</p>
4. Risk implications	<p>Overall project risk: Green</p> <p>The works are required as the City has a duty to preserve these assets, the costs per annum are relatively low.</p>	
5. Benefits and disbenefits	<p>Disbenefits:</p> <p>This option will offer a higher-cost option, caused by procuring annually for the requirements.</p>	<p>Benefits:</p> <p>This option will offer a lower-cost option, caused by procuring a longer-term contract.</p> <p>A schedule of rates will also be built into the contract to</p>

	Option 1 – annual requirement	Option 2 – 3-5 year programme
		address any reactive items that are identified.
6. Stakeholders and consultees	Residents, including leaseholders through Section 20 where they stand to incur service charges. Departments of City Surveyor's, Comptroller and City Solicitor, Town Clerks and Chamberlain's (including CLPS).	
Resource Implications		
7. Total Estimated cost	£300,000 - £400,000	Up to £1.5m
8. Funding strategy	The project is funded by the City Fund, the majority (circa 95%) of the cost is recoverable by way of service charges from leaseholders. The remaining 5% is the landlord's cost element.	
9. Estimated capital value/return	N/A.	
10. Ongoing revenue implications	There will be annual one-off costs relating to individual blocks that are decorated each year.	There will be annual costs relating to the 3-5 year programme. The costs will be known in advance aiding financial planning.
11. Investment appraisal	N/A.	
12. Affordability	The works have been factored into the Asset Management plans for the Barbican Estate.	The works have been factored into the Asset Management plans for the Barbican Estate, the programmed approach is considered more cost-effective.
13. Procurement strategy	The opportunity will be advertised on the London Portal, seeking a 1-year contract.	The opportunity will be advertised on the London Portal. Tenderers will be asked to submit a price for the next 3 years of identified works, and made aware of the potential of extending for a further 2 years subject to conditions.
	For both options, where practicable and under advice from CLPS, synergy with and potential efficiencies from	

	Option 1 – annual requirement	Option 2 – 3-5 year programme
	other Corporation maintenance requirements/contracts will be explored.	
14. Legal implications	N/A.	
15. Corporate property implications	It is important that the City's assets remain in good, safe and statutory compliant condition. Therefore all necessary action should be taken to ensure that assets are kept as such throughout the assets' lifetime.	
16. Traffic implications	This would be discussed and agreed with appointed contractors where the works have any impact on roads/highways, this does not apply to the majority of the Barbican Estate.	
17. Sustainability and energy implications	The finishes will be specified to be of high quality and as durable as possible, ensuring the cycle of required redecorations is not disrupted by early failure of materials.	
18. IS implications	N/A.	
19. Equality Impact Assessment	N/A.	
20. <u>Recommendation</u>	Not recommended	Recommended
21. Next Gateway	Gateway 5 - Authority to Start Work	Gateway 5 - Authority to Start Work
22. Resource requirements to reach next Gateway	£3,000 in consultancy costs to complete specification. £1,000 in staff costs to undertake procurement.	£6,000 in consultancy costs to complete specifications. £2,000 in staff costs to undertake procurement.